



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

Week of: October 24<sup>th</sup>, 2010

Case No. PU-10-33

|                                     | Name        | Company            | Office       | Cell         |
|-------------------------------------|-------------|--------------------|--------------|--------------|
| Supervising Project Manager         | Ty France   | Rooney Engineering | 406-294-0330 | 406-321-1660 |
| Supervisor - Construction Services: | Fred Washek | Enbridge           | 701-857-0841 | 701-240-9601 |

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Continued working on clay liner and final grading
- Blasted and primed top of 3' of inside of shell
- Held pre-job meeting and started hydrotest filling

**Specific Activity on Project**


| Description                      | % Complete | Description       | % Complete |
|----------------------------------|------------|-------------------|------------|
| <b>Stanley Tank</b>              |            |                   |            |
| Civil – Initial Site grading     | 100        | Tank Construction | 99         |
| Civil – foundations              | 100        | Mechanical Piping | 98         |
| Civil – dikes and finish grading | 97         | Electrical        | 70         |
|                                  |            | Clean-up          | 60         |

**Significant Work Activity for next week:**

**Stanley Tank**

- Finish hydrotest filling, testing and dewatering
- Continue finishing up final civil work
- Begin blasting for coating of floor
- Finish tie-ins for electrical work

**Comments:**

| Name  | Date     |
|---|----------|
| Ty France  | 10/29/10 |