



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: November 1st, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Completed tank Hydrotest and Dewater of tank
- Continued Dike work
- Continued Electrical work

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	99
Civil – foundations	100	Mechanical Piping	99
Civil – dikes and finish grading	98	Electrical	75
		Clean-up	65

Significant Work Activity for next week:

Stanley Tank

- Clean tank and begin sand blasting of floor for Internal coating
- Continue finishing up final civil work
- Finish electrical work

Comments:

Name	Date
Ty France	11/5/10