



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: November 8th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Cleaned tank floor
- Began sand blasting tank floor for coating
- Finished dike work
- Continued electrical work

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	99
Civil – foundations	100	Mechanical Piping	99
Civil – dikes and finish grading	100	Electrical	85
		Clean-up	75

Significant Work Activity for next week:

Stanley Tank

- Begin the internal floor coating and cure process
- Work on few miscellaneous tank construction items remaining
- Finish electrical work

Comments:

Name	Date
Ty France 	11/12/10