



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

Week of: November 15<sup>th</sup>, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

**Brief Description of Weekly Activities:**

**Stanley Tank**

- Began internal coating and curing
- Finished sandblasting for coating
- Continued electrical work
- Cleaned up site
- Began site fencing

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Stanley Tank</b>			
Civil – Initial Site grading	100	Tank Construction	99
Civil – foundations	100	Mechanical Piping	99
Civil – dikes and finish grading	100	Electrical	90
		Clean-up	85

**Significant Work Activity for next week:**

**Stanley Tank**

- Finish internal floor coating and cure process
- Work on few miscellaneous tank construction items remaining
- Finish electrical work
- Continue work on fence

**Comments:**

Name	Date
Ty France 	11/19/10