



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: November 29th, 2010

Case No. PU-10-33

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0330	406-321-1660
Supervisor - Construction Services:	Fred Washek	Enbridge	701-857-0841	701-240-9601

Brief Description of Weekly Activities:

Stanley Tank

- Installed External Roof Leg Seal boots.
- Wired HOA switch to tank Mixer
- Made Electrical revisions and final SCADA preparations for commissioning tank
- Continued site fencing

Specific Activity on Project

Description	% Complete	Description	% Complete
Stanley Tank			
Civil – Initial Site grading	100	Tank Construction	100
Civil – foundations	100	Mechanical Piping	100
Civil – dikes and finish grading	100	Electrical	99
		Clean-up	100


Significant Work Activity for next week:

Stanley Tank

- Commission Tank on Monday December 8th, 2010

Comments:

Outstanding items to be completed – Finish tank and piping painting in Spring 2011

Name	Date
Ty France 	12/3/10