



Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	6/30/13	Completion (pct)	1
---------------------------	---------	------------------	---

WEATHER-8AM	Sunny	Saturday, October 30, 2010				WEATHER-4PM	Sunny
TEMPERATURE (F)-8AM	24					TEMPERATURE (F)-4PM	45

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
Cat 627 Scrapers	2	0	Kiewit					10	603
Cat 623 Scraper	1	30	TIC					5	276
Cat 14H Blade	1	35	CSPJ			3	208		
Cat 950 Loader	1	20	W-Industries			1	84		
Cat D6T Dozer	1	35	Blain Ind			1	68		
Volvo A35 Water Truck	1	6	Petrochem			3	259		
Cat Smooth Roller	1	18	Braun					1	50
Cat 336 Excavator	1	36	Bartwest					2	50
Cat D6 Dozer	1	36	KL&J					2	26
			Earthmovers						
			HESS	3	67				
			Miles Lorenz					6	60
			AECOM					1	5
Weekly Total		216	Weekly Total	3	67	8	619	27	1,070
Project Total		1,126	Project Total		429		2,207		4,336

Construction	Start	Percent	Construction	Start	Percent
Demolition	10/11/10	95	No 3 Stormwtr Ret Pond	10/11/10	30
Topsoil Removal	10/11/10	100	Office Trailer Inst	10/18/10	30
Staging Area	10/11/10	80	Road No. 2	10/29/10	5
BMP Inst	10/11/10	80			
Construction	Start	Percent	Construction	Start	Percent

LAST WEEK

- Continued existing obstruction demo and BMP install
- Continued Staging Area prep and No 3 Stormwater Retention Pond excavation
- Continued Office Trailer install

THIS WEEK

- Continue existing obstruction demo and BMP install
- Continue Staging Area prep and No 3 Stormwater Retention Pond excavation
- Complete Office Trailer install and Office and Construction Power install
- Start Culvert install

SAFETY

Site Safety this week focused on Fall protection due to incident last week involving a Contractor employee not wearing harness. Additional incident included damage to 2 Modak units by Contractor. Contaminated Soil is being stored at North end of site to be disposed of according to NDDOH regulations. No injuries this week. Blizzard Warning this week for Tuesday and Wednesday with temp as low as 15 deg f and wind as high as 80mph. Road maintenance continues in front of site to keep clean and silt fencing maintenance continued.

VISITOR

1-Kiewit (Paula Abatie, Environmental Coordinator)

B Scott Wright
Construction Manager, TGP Expansion Project