



Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date 6/30/13

Completion (pct) 28

WEATHER-SAM Sunny Saturday, February 12, 2011 WEATHER-4PM Sunny

TEMPERATURE (F)-8AM 31 F TEMPERATURE (F)-4PM 39 F

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
Cat 627 Scrapers	0	0	Kiewit					8	320
Cat 623 Scraper	1	4	TIC					53	2,770
Cat 14H Blade	0	0	CSPI			3	168		
Cat 950 Loader	1	11	W-Industries			1	72		
Cat D8T Dozer	1	5	Blain Ind			1	72		
Volvo A35 Water Truck	1	0	Petrochem			2	150		
Cat Combo Roller	1	0	Braun					2	100
Cat 336 Excavator	1	36	Bartwest					2	16
Cat D6 Dozer	1	7	KL&J						
Forklift	2	85	Alliance					1	36
Crawler 111	1	24	Earthmovers					2	40
Crawler 888	1	7	Miles lorenz						
Skidsteer	2	85	HESS	4	194				
Backhoe	1	50	Dak Staff					1	40
Loader	1	71	Badger					2	40
Excavator	1	65	WLH					4	110
			Mid Mountain					1	40
			Eico Drilling					2	80
			DFI					3	96
			Jorstad					1	22
			AECOM					0	0
Weekly Total		449	Weekly Total	4	194	7	462	82	3,710
Project Total		5,050	Project Total		1,996		8,042		29,555

Construction	Start	Percent	Construction	Start	Percent
Demolition	10/11/10	97	Drilled Pier	1/22/11	16
Earthwork			Auger Pile	2/19/11	0
Ditches	10/29/10	19	Structural Steel		
Erosion Control	10/11/10	98	WP - 1		0
Final Grading	11/15/10	90	WP - 2		0
CLSM	11/15/10	100	WP - 3		10
Knock Drum	12/4/10	95	WP - 4		0
Roads	10/29/10	76	Flare		0
Storm Sewers	11/8/10	30			
Pipe Racks	11/15/10	62			
Laydown Areas	10/11/10	70			
Pond	10/11/10	38			

**LAST WEEK**

- Cont Drill Pier and Pile Cap inst and Pipe Rack grd erect

**THIS WEEK**

- Start Flare Found exc and Pipe double random welding  
 - Cont Drill Pier and Pile Cap inst and Pipe Rack grd erect  
 - Start and finish Auger Pile compression and tension test and Auger Pile inst in Flare Drum area

**SAFETY**

Activities for this week included Eico drilling piers for pipe rack and pouring of concrete into drilled holes, warehouse continues to be build. Electricity being trenched (6" depth) to Warehouse area. Continuous snow removal and dirt work near residue gas line. Vault work, soil nailing and shotcrete application completed. WLH off site. Rebar cage construction, equipment off-loading. Pipe Rack assembly in lay down yard. Earthmovers Hydrovac near vault area. DFI on site drilling test helical piers. Site Audit completed on 2-11-11.

**VISITOR**

B Scott Wright  
 Construction Manager, TGP Expansion Project