



Company	HESS Corporation	Issue	0
Project	Tioga Gas Plant Expansion	Revision	BSW
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	8 30 13	Completion (pct)	28
---------------------------	---------	------------------	----

WEATHER:8AM		Cloudy		Saturday, November 05, 2011								WEATHER:4PM		Cloudy	
TEMPERATURE (F):8AM		18										TEMPERATURE (F):4PM		59	
Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct							
				Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour				
Grove RT175E Crane	1	37	HESS	3	156										
Komatsu PC300 Excavator	1	8	Petrochem			2	134								
Cat DL 10 Forklift	1	59	Blain Ind			2	152								
John Deere 650H Dozer	1	7	W-Industries					1	48						
Dynapac 54' Roller	1	0	Versa Tech			1	80								
CAT Challenger MT 765	1	50	Dakota Staffing			1	40								
Mack Dump Truck	1	9	Cros			1	58								
Volvo LT90E Loader	1	30	Proforma												
JLG 600S Manlift	1	10	Kiewit							58	3,580				
Lampson 3950 Crane	1	2	Wanzek							30	1,830				
Lampson 4000 Crane	1	2	TIC							7	250				
Kobelco CK1600 Crawler Crane	1	0	Viat												
Bobcat T320	1	12													
CAT 320C Excavator	1	0	Braun			4	190								
F-150 Pickup	30	1,200	Barwest							2	80				
F-350 Pickup	6	217	Badger							4	220				
Enclosed Utility Trailer	2	80	JD Steel							4	280				
Fuel Trailers	2	80	Foggo			4	280								
Deli Dozer	3	132	Light Tower							2	140				
JD Backhoe	1	0	MMR							9	500				
John Deere Tractor w/ Disk	1	0	Ludwig Drilling							2	100				
Cat Challenger w/ Pumps	6	10	Hughes Concrete							1	48				
Cat 14 H Blade	1	68	DFI							3	210				
Cat 143 Blade	3	67	Mustang			1	28								
Lo Dri HTFB-60	1	0	Lampson							1	8				
Mini Excavator	1	30	Earthmovers							2	80				
Cat 328 Excavator	35	22	KR Sederfeger							9	1,240				
Cat 338 Excavator	1	57													
Walk Behind Roller	1	0													
Cat 64' Smooth Drum Roller	1	4													
Cat 64' Sheeps Foot Roller	1	56													
Cat 623 Scraper	1	13													
RT 875 Crane	1	34													
12000 Crane	1	17													
558 Crane	1	40													
4000 Crane	1	40													
Elevated Klein Tank	1	0													
Volvo H2O Water Wagon	1	0													
Welding Machine	2	80													
Portable Light Plant	17	426													
Generators	4	167													
Water Pumps	2	80													
Maintenance Trailers	2	80													
Cat Skidsteer	3	110													
Cat 950 Loader	2	95													
Cat 985 Loader	1	56													
Cemex 280 Manlift	1	20													
Pile Hammer / Leads	1	40													
Super 20 Forklift	1	30													
Cat Telehandler	1	36													
Ground Hoist	1	0													
Kawasaki Mule	2	80													
Air Heater	1	0													
Mechanics Trucks	2	80													
Fuel / Lube Trucks	1	40													
Project Total		3,813	Weekly Total	3	156	17	1,050	134	8,754						

Construction			Start	Percent	Construction			Start	Percent
Flare Rele			2010 Oct 11	85					
ISBL Prio Civil Ethnwk			2011 Aug 11	80					
ISBL Prio Civil PR 22 Pile			2011 Sep 21	95					
OSBL 80 Acre Slg Area			2011 Aug 11	75					
OSBL Prio Civil Ethnwk			2011 Aug 18	25					
OSBL Prio Civil PR 55 and Sphere Pile			2011 Sep 21	50					

LAST WEEK

Cont Flare Rele Ethnwk
 Cont ISBL Prio Civil Ethnwk Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Ethnwk for sphere
 Cont OSBL Prio Civil PR 55 Pile install

THIS WEEK

Cont Flare Rele Ethnwk
 Cont ISBL Prio Civil Ethnwk Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Ethnwk for sphere
 Cont OSBL Prio Civil PR 55 Pile install

SAFETY

Activities for this week included: Kiewit continues dirt/civil work in North laydown, continues to work on PR 22, inserting cages into piles and forming up pier caps. Cages are installed for caps. Rip Rap places on south end of pond for erosion control. Final Grade on east side of site is being completed. Streamers placed on flare guy wires. Shoring on excavation removed, back fill in progress. MMR has crew onsite continuing to install grounding lugs and wire for all piles in ISBL and OSBL. Wanzek removed sub contractor from site due to safety concerns. Welding of piles in wetlands restarted on the 5th. Continues to drive pile in sphere base #5011 & 5912. 5901 foundation work continues with the addition form boards. Wanzek receiving materials (piles) and piles in used HESS Tioga Laydown area to store materials.

VISITOR

B Scott Wright
 Construction Manager, TOP Expansion Project