



Company	HESS Corporation	Issue	0
Project	Toiga Gas Plant Expansion	Revision	BSW
Location	Toiga, ND	Author	
		Approval	
		ND FSC Case	PU-10-120

Estimated Completion Date	6 30 13	Completion (ppt)	30
---------------------------	---------	------------------	----

WEATHER-AM		Cloudy		Saturday, November 26, 2011				WEATHER-PM		Cloudy	
TEMPERATURE (F)-AM		30						TEMPERATURE (F)-PM		37	
Equipment Onsite	Quantity	Hour	Company	Quantity	Hour	Quantity	Hour	Quantity	Hour		
Grove RT175E Crane	1	0	HESS	4	108	2	64				
Komatsu PC300 Excavator	1	0	Petroleum			2	60				
Genl DL10 Forklift	2	5	Blain Ind			2	60				
John Deere 650H Dozer	1	0	W-Industries			1	60				
Dynapac 64" Roller	1	0	Venta Tech			1	60				
CAT Challenger MT795	1	0	Dakota Staffing			1	20				
Mack Dump Truck	1	0	Proforma			1	42				
Volvo L190E Loader	1	10	Kiewit					47	1,300		
J.C. 600S Manlift	1	10	Wanzek					28	800		
Lampson 3000 Crane	1	30	TIC					5	130		
Lampson 4000 Crane	1	25	Braun			2	50				
Kobelco CK1600 Crawler Crane	1	0	Badger					2	40		
Bobcat T320	1	10	J.D. Steel					6	150		
CAT 320C Excavator	1	10	Fargo			3	80				
Kenworth Water Truck	1	0	Light Tower					2	20		
IR Sheepsfoot Roller	1	0	Ludwig Drilling					2	40		
F-160 Pickup	32	1,280	Hughes Concrete					1	20		
F-350 Pickup	6	40									
Enclosed Utility Trailer	3	120									
Fuel Trailers	2	80									
D-4 Dozer	3	13									
J.D. Backhoe	1	1									
John Deere Tractor w/ Disk	1	0									
Cat Challenger w/ Plans	6	0									
Cat 14 H Blade	1	4									
Cat 143 Blade	3	1									
Lo Dill H175-90	1	1									
Mini Excavator	1	1									
Cat 328 Excavator	35	5									
Cat 335 Excavator	1	5									
Cat 314 Excavator	1	12									
Walk Behind Roller	1	0									
Cat 84" Smooth Drum Roller	1	0									
Cat 84" Sheeps Foot Roller	1	0									
Cat 623 Scraper	1	3									
RT 825 Crane	1	3									
12000 Crane	1	2									
900 Crane	1	17									
4000 Crane	1	0									
Elevated Klein Tank	1	0									
Volvo H2O Water Wagon	1	0									
Welding Machines	2	80									
Portable Light Plant	17	21									
Generators	14	21									
Water Pumps	2	80									
Maintenance Trailers	2	80									
Cat Skidsteer	3	4									
Cat 950 Loader	2	0									
Cat 990 Loader	1	5									
Genie 280 Manlift	1	1									
Pile Hammer - Leads	1	80									
Super 20 Forklift	1	2									
Cat Telehandler	2	2									
Ground Heater	1	0									
Kenworth - Mule	2	80									
Air Heater	1	0									
Mechanics Trucks	2	80									
Fuel / Lube Trucks	1	40									
<b>Project Total</b>		<b>2,283</b>	<b>Weekly Total</b>	<b>4</b>	<b>108</b>	<b>13</b>	<b>429</b>	<b>83</b>	<b>2,600</b>		

Construction	Start	Percent	Construction	Start	Percent
Flare Ret	2010 Oct 11	96			
ISBL Pro Civil Ethnwk	2011 Aug 11	86			
ISBL Pro Civil PR 22 Pile	2011 Sep 21	98			
OSBL 80 Acre Sig Area	2011 Aug 11	88			
OSBL Pro Civil Ethnwk	2011 Aug 18	36			
OSBL Pro Civil PR 55 and Sphere Pile	2011 Sep 21	86			

**LAST WEEK**

- Cont ISBL Pro Civil Ethnwk Zone 3
- Cont ISBL Pro Civil PR 22 and Bldg Pile Zone 2 install
- Cont OSBL 80 Acre Sig Area road install
- Cont OSBL Pro Civil Ethnwk for sphere
- Cont OSBL Pro Civil PR 12 and 55 Pile install

**THIS WEEK**

- Cont Flare Ret Ethnwk
- Cont ISBL Pro Civil Ethnwk Zone 3
- Cont ISBL Pro Civil PR 22 and Bldg Pile Zone 2 install
- Cont OSBL 80 Acre Sig Area road install
- Cont OSBL Pro Civil Ethnwk for sphere
- Cont OSBL Pro Civil PR 12 and 55 Pile install

**SAFETY**

Activities for this short week (All personnel off Thu-Sun, 24-27 Nov for Thanksgiving Holidays) included: Kiewit continues dirt/cut work in North laydown, continues to work on PR #22, inserting cages into piles and forming up pier caps. Driving piles for electrical building and completing forms for foundation for MCC. Final Grade on east side of site and NW entrance to laydown yard is being completed. Wanzek continues welding of piles in wetlands area. Constructing pier caps forms in sphere base #5001. Sphere bases #5011 & #5012 foundation work continues in preparation for concrete. Wanzek receiving material (piles) and has used HESS Toiga Laydown area to store materials. Had two (2) personnel out for night shift to monitor heaters and tarps for concrete pour. TIC continues to support Kiewit with personnel.

**VISITOR**

B Scott Wright  
Construction Manager, TGP Expansion Project