



Company	HESS Corporation	Issue	0
Project	TIOPA Gas Plant Expansion	Revision	0
Location	TIOPA, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	6 30 13	Completion (pct)	31
---------------------------	---------	------------------	----

WEATHER-AM		Saturday, December 03, 2011		WEATHER-PM		Sunday	
TEMPERATURE (F)-AM		TEMPERATURE (F)-PM		TEMPERATURE (F)-PM		TEMPERATURE (F)-PM	
Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT875E Crane	1 40	HESS	1 40				
Komatsu PC300 Excavator	1 27	Petrochem		2	126		
Gehl DL10 Forklift	2 24	Bain Ind		3	174		
John Deere 950H Dozer	1 30	W-Industries		1	72		
Dynapac S47 Roller	1 0	Vena Tech					
CAT Challenger MT765	1 13	Dakota Staffing		1	60		
Mack Dump Truck	1 33	Proforma		1	85		
Vohco LT80E Loader	1 9	Kiewit				77	3,385
J&C 8055 Manlift	1 80	Wanzek				46	1,840
Lampson 3650 Crane	1 0	TIC				6	330
Lampson 4000 Crane	1 50	Braun				3	170
Kobelco CK1600 Crawlee Crane	1 0	Badger				4	180
Bobcat T320	1 27	JD Steel				10	400
CAT 320C Excavator	1 28	Fugro		3	150		
Kenworth Water Truck	1 0	Light Tower					
R1 Sheepsfoot Roller	1 14	Ludwig Drilling					
Komatsu WA250 Loader	1 5	Hughes Concrete				1	40
F-180 Pickup	32	Barlett & West		2	20		
F-350 Pickup	40	Mutlang Engineering		1	32		
Enclosed Utility Trailer	3	AMR		7	180		
Fuel Trailers	2	DFI				3	150
Lo-Di Dozer	3	Hughes Concrete				1	40
JD Backhoe	1	KRS				11	620
John Deere Tractor w/ Disk	1						
Cat Challenger w/ Pans	6						
Cat 14 H Blade	1						
Cat 143 Blade	3						
Lo Di HTFB-50	1						
Mini Excavator	1						
Cat 328 Excavator	1						
Cat 336 Excavator	1						
Cat 314 Excavator	1						
Walk Behind Roller	1						
Cat 84 Smooth Drum Roller	1						
Cat 84 Sheeps Foot Roller	1						
Cat 823 Scraper	1						
R1 875 Crane	1						
12000 Crane	1						
990 Crane	1						
4000 Crane	1						
Elevated Man. Tank	1						
Vohco H2O Water Wagon	1						
Welding Machines	2						
Portable Light Plant	17						
Generators	14						
Water Pumps	2						
Maintenance Trailers	2						
Cat Skidsteer	4						
Cat 950 Loader	2						
Cat 955 Loader	1						
Genie Z80 Manlift	1						
Pile Hammer / Leads	3						
Super 20 Forklift	1						
Cat Telehandler	2						
Ground Heater	1						
Kawasaki - Mule	2						
Air Heater	5						
Mechanics Trucks	2						
Fuel / Lube Trucks	1						
Project Total	1	40	Weekly Total	1	40	21	809 151 7,255

Construction	Start	Percent	Construction	Start	Percent
Flare Ret.	2010 Oct 11	95			
ISBL Pro Civil Ethnwk	2011 Aug 11	89			
ISBL Pro Civil PR 22 Pile	2011 Sep 21	96			
OSBL 80 Acre Sig Area road install	2011 Aug 11	90			
OSBL Pro Civil Ethnwk for sphere	2011 Aug 18	50			
OSBL Pro Civil PR 55 and Sphere Pile	2011 Sep 21	86			

LAST WEEK

Cont ISBL Pro Civil Ethnwk Zone 3
 Cont ISBL Pro Civil PR 22 and Big Pile Zone 2 install
 Cont OSBL 80 Acre Sig Area road install
 Cont OSBL Pro Civil Ethnwk for sphere
 Cont OSBL Pro Civil PR 12 and 55 Pile install

THIS WEEK

Cont Flare Reto Ethnwk
 Cont ISBL Pro Civil Ethnwk Zone 3
 Cont ISBL Pro Civil PR 22 and Big Pile Zone 2 install
 Cont OSBL 80 Acre Sig Area road install
 Cont OSBL Pro Civil Ethnwk for sphere
 Cont OSBL Pro Civil PR 12 and 55 Pile install

SAFETY

Activities for this Short week (All personnel off Thurs-Sun, 24-27 Nov for Thanksgiving Holidays) included: Kiewit continues dirt/civil work, and pouring piles for PRR22. Driving piles continues for compressor building foundations. Final Grade on east side of site and SE entrance to laydown yard is being completed. Kiewit had started a night shift for pile driving activities. Wanzek completed driving of piles in wetlands area, piles have been cut to grade. Piles being driven for PRR12 heading south from new PR. Constructing pedestals on sphere base #601. Sphere bases #611 & #612 foundation work continues in preparation for concrete. Wanzek relieving materials (piles) and has used HESS Tioga Laydown area to store materials. Had two (2) personnel out for night shift to monitor heaters and taps for concrete pours. TIC continues to support Kiewit with personnel. **Zero incidents to report this week.**

VISITOR

B Scott Wright
 Construction Manager, TOP Expansion Project