



Company	HESS Corporation	Issue	0
Project	Tioga Gas Plant Expansion	Revision	BSW
Location	Tioga, ND	Approval	NO PSC Case PU-10-120
Estimated Completion Date	6 30 13	Completion (pc)	32

WEATHER-8AM		Clear		Saturday, December 10, 2011								WEATHER-4PM		Clear	
TEMPERATURE (F)-8AM		12										TEMPERATURE (F)-4PM		32	
Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct		Quantity	Hour	Quantity	Hour		
				Quantity	Hour	Quantity	Hour	Quantity	Hour						
Grove RT875E Crane	1	30	HESS	3	114										
Komatsu PC300 Excavator	1	3	Petrochem			2	192								
Cater 1210 Forklift	2	39	Bain Int			3	252								
John Deere 550H Dozer	1	5	W-Industries			1	72								
Dynapac 84" Roller	1	0	Vansa Tech			2	96								
CAT Challenger MT 785	1	26	Delata Staffing			1	56								
Mack Dump Truck	1	0	Profirma			1	96								
Volvo L120SE Loader	0	0	Kiewit							84	3,779				
JLG 900S Manlift	1	0	Wanzek							44	2,550				
Lampson 3650 Crane	1	4	TIC							7	260				
Lampson 4000 Crane	1	4	Braun							3	140				
Kobelco CK1600 Crawler Crane	1	0	Badger							4	240				
Bobcat T320	1	22	JD Steel							6	200				
CAT 320C Excavator	1	22	Fargo			3	180								
Kenworth Water Truck	1	0	Light Tower												
IR Sheepsfoot Roller	1	0	Ludwig Drilling												
Komatsu WA250 Loader	1	43	Hughes Concrete							1	40				
Bobcat 290	1	6	Bartel & West												
			Mustang Engineering			3	56								
F-150 Pickup	10	400	MMR			7	350								
F-250 Pickup	21	840	GFI							3	170				
Enclosed Utility Trailer	3	120	MSJ							11	550				
Fuel Trailers	2	80	Lampson							1	50				
D6 Dozer	3	190													
JD Backhoe	1	41													
John Deere Tractor w/ Disk	1	0													
Cat Challenger w/ Pans	6	77													
Cat 14 H Blade	1	68													
Cat 143 Blade	3	39													
Lo Dill HTFB-80	1	25													
Mini Excavator	1	56													
Cat 328 Excavator	1	63													
Cat 314 Excavator	1	72													
Cat 314 Excavator	1	62													
Walk Behind Roller	1	7													
Cat 84" Smooth Drum Roller	1	26													
Cat 84" Sheeps Foot Roller	1	0													
Cat 623 Scraper	1	0													
RT 875 Crane	1	96													
12000 Crane	1	116													
900 Crane	1	84													
4000 Crane	1	0													
Elevated Klean Tank	1	0													
Volvo H20 Water Wagon	1	0													
Welding Machines	2	80													
Wacker Packers	3	175													
Portable Light Plant	17	1,075													
Generators	14	1,368													
Water Pumps	2	0													
Maintenance Trailers	2	80													
Cat Skidsteer	4	196													
Cat 950 Loader	2	120													
Cat 998 Loader	1	44													
Genie 280 Manlift	1	53													
Pile Hammer / Leads	3	120													
Super 20 Forklift	1	56													
Cat Telehandler	2	124													
Ground Heater	3	12													
Kawasaki - Mule	2	0													
4x Header	5	94													
Mechanics Trucks	2	48													
Fuel / Lube Trucks	1	134													
<b>Project Total</b>				<b>3</b>	<b>114</b>	<b>23</b>	<b>1,328</b>	<b>164</b>	<b>8,160</b>						

Construction	Start	Percent	Construction	Start	Percent
Flare Rise	2010 Oct 11	95			
ISBL Pro Civil Ertwork	2011 Aug 11	96			
OSBL Pro Civil PR 22 Pile	2011 Sep 21	96			
OSBL 80 Acre Sig Area	2011 Aug 11	95			
OSBL Pro Civil Ertwork	2011 Aug 18	90			
OSBL Pro Civil PR 85 and Sphere Pile	2011 Sep 21	88			

**LAST WEEK**

Cont ISBL Pro Civil Ertwork Zone 3  
 Cont ISBL Pro Civil PR 22 and Bidg Pile Zone 2 install  
 Cont OSBL 80 Acre Sig Area road install  
 Cont OSBL Pro Civil Ertwork for sphere  
 Cont OSBL Pro Civil PR 12 and 55 Pile install

**THIS WEEK**

Cont ISBL Pro Civil Ertwork Zone 3  
 Cont ISBL Pro Civil PR 22 and Bidg Pile Zone 2 install  
 Cont OSBL 80 Acre Sig Area road install  
 Cont OSBL Pro Civil Ertwork for sphere  
 Cont OSBL Pro Civil PR 12 and 55 Pile install

**SAFETY**

Activities for this week included:  
 Continued SIMOP's meeting at 0630 every morning. Mass Safety Meeting on Monday 5 December 2011.  
 Kiewit - Off-loading of pile. Pile crew continues with installation of 24" and 12" Piles. Grading crew continues with site work on East side of site and SE entrance to laydown area. Dirt work has started for the new warehouse located west of the plant. Civil work continues on PR#22 with pouring of caps on south end and back fill on north end. Swardfeger continues with fire water lines. Materials continue to arrive daily and stored in north laydown yard.  
 Wanzek - Continuing with activities in sphere base # 5112 with the installation of forms. Moving piping from yard to pile-driving areas. DFI driving piles for PR# 12. Cut Piles in wetland in process of having ID hydrovac to remove soil plugs.  
 TIC continues to support Kiewit with personnel.

B Scott Wright  
 Construction Manager, TOP Expansion Project