



Company	HESS Corporation	Issue	0
Project	Tioga Gas Plant Expansion	Revision	BSW
Location	Tioga, ND	Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date: 6 30 13 Completion (pct): 33

WEATHER-8AM		Clear		Saturday, January 14, 2012		WEATHER-4PM		Clear	
TEMPERATURE (F) 4AM		18				TEMPERATURE (F) 4PM		30	
Equipment Onsite	Quantity	Hour	Company Onsite	Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT750E	1	40	HESS	3	180				
Grove RT875E	1	30	Petrochem			2	152		
CAT 330 Excavator	1	24	Blain Ind			3	230		
Komatsu PC 300 Excavator	1	25	W-Industries			1	85		
Gehl DL 10 Forklift	2	85	Verna Tech			2	162		
Komatsu WA250-5L Loader	1	0	Dakota Staffing			1	50		
Bobcat 1250 Skidsteer	1	25	Proforma			1	84		
John Deere 650H Dozer	1	0	Kiewit					81	3,804
J.G 600S Manlift	1	20	Wanzek					39	1,728
Kobelco CK1800 Crawler Crane	1	0	TIC					0	0
Dynapac 84" Smooth Drum Roller	1	0	Braun					2	98
Ingersoll-Rand 84" Vibratory Sheepsfoot	1	0	Badger					6	300
Cat Challenger	1	5	JD Steel					6	384
Kenneth Water Truck	0	0	Fugro			3	130		
Mack Dump Truck	1	0	Light Tower						
F-150 Pickup	10	400	Ludwig Drilling						
F-250 Pickup	21	840	Hughes Concrete					1	10
Enclosed Utility Trailer	3	0	Barlett & Wood						
Fuel Trailers	2	0	Mustang Engineering						
D-6 Dozer	3	82	MMR			11	345		
JD Backhoe	1	39	GFI						
Cat Challenger w/ Pave	6	0	KRS						
Cat 14 H Blade	1	9	Lampson						
Cat 143 Blade	3	42	Honeywell			7	350		
Li Dill HTF-90	1	28							
Mini Excavator	1	7							
Cat 328 Excavator	1	19							
Cat 330 Excavator	1	14							
Cat 338 Excavator	1	16							
Cat 314 Excavator	1	13							
Walk Behind Roller	1	1							
Cat 84" Smooth Drum Roller	1	0							
Cat 84" Sheeps Foot Roller	1	1							
Bomag Roller	1	6							
Cat 623 Scraper	1	0							
RT 875 Crane	1	48							
12000 Crane	1	18							
900 Crane	1	77							
Elevated Klein Tank	1	0							
Volvo H20 Water Wagon	1	0							
Welding Machines	2	0							
Portable Light Plant	23	1,073							
Generators	14	1,033							
Water Pumps	2	0							
Maintenance Trailers	2	80							
Cat Skidsteer	3	131							
Cat 950 Loader	2	71							
Cat 495 Loader	1	40							
Gene 290 Manlift	1	11							
Pipe Hammer / Leads	3	120							
Super 20 Forklift	1	45							
Cat Telehandler	2	117							
Ground Heater	3	236							
Kawasaki - Mule	2	0							
Air Heater	12	409							
Mechanics Trucks	3	54							
Fuel / Lube Trucks	1	42							
Project Total	5,350	Weekly Total	3	180	31	1,619	135	6,324	

Construction	Start	Percent	Construction	Start	Percent
Pave Bldg	2010 Oct 11	96			
ISBL Prio Civil Ethnwk	2011 Aug 11	94			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Stg Area	2011 Aug 11	96			
OSBL Prio Civil Ethnwk	2011 Aug 18	95			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	91			

LAST WEEK
 Cont ISBL Prio Civil Roadway Ethnwk
 Comp ISBL Prio Civil PR 22 pile and cont Bldg Pile Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Ethnwk for Sphere
 Cont OSBL Prio Civil PR 12 and 55 Pile install

THIS WEEK
 Cont ISBL Prio Civil Roadway Ethnwk
 Cont Bldg Pile Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Ethnwk for Sphere
 Cont OSBL Prio Civil PR 12 and 55 Pile install

SAFETY
 Activities for this week included:
 Continued SIMOP's meeting at 0530 every morning. Mass Safety Meeting on Monday 9th January 2012
 Kiewit - Pile crew continues to drive piles for Northend of ISBL and on Southwest for octogen foundations for Towers. Civil crews continue pouring pier caps for piles needed for compressor and electrical buildings. Grading crew completed widening 94th St. and working on fine grade for PR#22. Kiewit continue to make ready new office complex located north of sub station.
 Wanzek - Civil crew continues to make ready foundation forms for Sphere 5011, make ready Pedestal Forms for 5012. Iron Workers continue to hang steel for PR#55 and in process of loading rack with pipe. # 9 storm water drain installed.

VISITOR

--	--	--	--	--	--

B Scott Wright
 Construction Manager, TOP Expansion Project



Company	HESS Corporation	Issue	0
Project	Tioga Gas Plant Expansion	Revision	34
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120
Estimated Completion Date	6 30 13	Completion (pct)	33

WEATHER-AM		Clear		Saturday, January 07, 2012								WEATHER-4PM		Clear	
TEMPERATURE (#)AM		11		Company Onsite				Indirect				TEMPERATURE (#)4PM		34	
Equipment Onsite	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour	
Grove RT760E	1	10	HESS	3	135										
Grove RT875E	1	40	Petrochem			2	150								
CAT 320 Excavator	1	0	Blain Ind			3	171								
Komatsu PC 300 Excavator	1	0	W-Industries			1	24								
Gehl DL10 Forklift	2	55	Vensa Tech			1	60								
Komatsu WA260-5L Loader	1	32	Dakota Staffing			1	30								
Bobcat T150 Skidsteer	1	29	Proforma			1	28								
John Deere 650H Dozer	1	0	Kiewit								71	2,950			
JLG 900S Manlift	1	34	Wanzak								32	1,350			
			TIC								0	0			
			Braun								2	70			
Kobelco CK1800 Crawler Crane	1	0	Badger								4	200			
Dynapac 84 Smooth Drum Roller	1	0	JD Steel								6	300			
Ingersoll-Rand 84 Vibratory Sheepsfoot	1	0	Fogo			3	150								
Cat Challenger	1	0	Light Tower												
Kenworth Water Truck	1	0	Ludwig Drilling												
Meck Dump Truck	1	0	Hughes Concrete								1	20			
F-150 Pickup	10	400	Mustang Engineering			1	30								
F-250 Pickup	21	840	MMR			8	400								
Enclosed Utility Trailer	3	0	DFI												
Fuel Tankers	2	0	KRS												
D-8 Dozer	3	55	Lampson												
JD Backhoe	1	0													
John Deere Tractor w/ Disk	1	0													
Cat Challenger w/ Pave	6	0													
Cat 14 H Blade	1	15													
Cat 143 Blade	3	10													
Lo Dnt HTF8-90	1	38													
Mini Excavator	1	29													
Cat 328 Excavator	1	30													
Cat 330 Excavator	1	25													
Cat 314 Excavator	1	18													
Wabco Backhoe Roller	1	5													
Cat 84 Smooth Drum Roller	3	0													
Cat 84 Sheeps Foot Roller	1	0													
Cat 623 Scrapper	1	0													
RT 875 Crane	1	15													
12000 Crane	1	31													
990 Crane	1	35													
4000 Crane	1	0													
Elevated Klein Tank	1	0													
Volvo H2O Water Wagon	1	0													
Welding Machines	2	0													
Wacker Packers	3	0													
Portable Light Plant	17	740													
Generators	14	655													
Water Pumps	2	0													
Maintenance Trailers	2	60													
Cat Skidsteer	3	60													
Cat 950 Loader	2	59													
Cat 995 Loader	1	14													
Genie 250 Manlift	2	15													
Pipe Hammer / Leads	3	0													
Super 20 Forklift	1	25													
Cat Telehandler	3	41													
Ground Heater	3	0													
Kawasaki - Mule	2	0													
Air Heater	16	340													
Mechanics Trucks	2	22													
Fuel / Lube Trucks	1	33													
Project Total		3,841	Weekly Total	3	135	21	1,043	115	4,930						

Construction	Start	Percent	Construction	Start	Percent
Pile Pile	2010 Oct 11	95			
ISBL Pro Civil Earthwork	2011 Aug 11	93			
ISBL Pro Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Sfg Area	2011 Aug 11	95			
OSBL Pro Civil Earthwork	2011 Aug 18	90			
OSBL Pro Civil PR 55 and Sphere Pile	2011 Sep 21	90			

LAST WEEK

Cont ISBL Pro Civil Roadway Earthwork
 Cont ISBL Pro Civil PR 22, Bldg Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Sfg Area road install
 Cont OSBL Pro Civil Earthwork for Sphere
 Cont OSBL Pro Civil PR 12 and 55 Pile install

THIS WEEK

Cont ISBL Pro Civil Roadway Earthwork
 Cont ISBL Pro Civil PR 22, Bldg Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Sfg Area road install
 Cont OSBL Pro Civil Earthwork for Sphere
 Cont OSBL Pro Civil PR 12 and 55 Pile install

SAFETY

Activities for this week included:
 Continued SIMOP's meeting at 0930 every morning. Mass Safety Meeting on Tuesday 03 January 2012.
 Kiewit - Crews returning from Christmas Holidays, personnel returning throughout the week. Pile crew continues to drive piles for Northend of ISBL. Civil crews continue pouring pier caps for piles needed for compressor buildings. Grading crew in process of widening 64th St. Topsoil as been removed and Gotech and class 5 material brought in. Back fill continues for southend of PR # 22.
 Wanzek - Civil crew continues to make ready foundation forms for Sphere 5011, make ready Pedestal Forms for 5012. Iron Workers continue to hang steel for PR#55

VISITOR