



Company	HESS Corporation	Issue	0
Project	Tioga Gas Plant Expansion	Author	BSW
Location	Tioga, ND	Approval	
		ND PSC Case	PU-10-120
Estimated Completion Date	6/30/13	Completion (pct)	33

WEATHER:AM		Cloudy		Saturday, January 28, 2012				WEATHER:4PM		Partly Cloudy	
TEMPERATURE (F):AM		12						TEMPERATURE (F):4PM		24	
Equipment Onsite	Quantity	Hour	Company Onsite	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT700E	1	2	HESS	2	72	1	84				
Grove RT675E	1	0	Patriotchem			3	82				
CAT 320 Excavator	1	0	Blain Ind			1	84				
Komatsu PC 300 Excavator	1	0	W-industries			1	84				
Gaht DL10 Forklift	2	15	Verna Tech			1	72				
Komatsu WA200-8L Loader	1	0	Dakota Staffing			1	60				
Bobcat T250 Skidsteer	1	0	Proforma			1	80				
John Deere 650H Dozer	1	0	Kiewit					76	3,740		
JLG 800S Manlift	1	0	Wanzek					24	1,120		
			TIC							3	100
Kobelco CK1600 Crawler Crane	1	0	Badger							2	80
Dynapac S4 Smooth Drum Roller	1	0	JD Steel							6	180
Ingersoll Rand 84 Vibratory Sheepsfoot	1	0	Fugro			2	70				
Cat Challenger	1	0	Light Tower								
Kenworth Water Truck	1	0	Ludwig Drilling								
Mack Dump Truck	1	0	Hughes Concrete							1	28
			Barber & West								
F-150 Pickup	10	400	Mustang Engineering								
F-250 Pickup	21	840	MWR			9	500				
Enclosed Utility Trailer	3	0	GFI								
Flat Trailers	2	0	KRS								
D-6 Dozer	3	60	Lampson			2	40				
JD Backhoe	1	13	Honeywell								
Cat Challenger w/ Pans	9	0									
Cat 14 H Blade	1	28									
Cat 143 Blade	3	6									
Lo Dri H17B-60	1	22									
Main Excavator	1	39									
Cat 328 Excavator	1	56									
Cat 330 Excavator	1	63									
Cat 335 Excavator	1	72									
Cat 314 Excavator	1	63									
Walk Behind Roller	1	38									
Cat 84 Smooth Drum Roller	1	2									
Cat 84 Sheepsfoot Roller	1	0									
Bomag Roller	1	13									
Cat 623 Scraper	1	0									
RT 875 Crane	1	46									
12000 Crane	1	4									
999 Crane	1	24									
Elevated Klein Tank	1	0									
Volvo H2O Water Wagon	1	0									
Welding Machines	2	0									
Portable Light Plant	23	900									
Generators	14	747									
Water Pumps	2	0									
Maintenance Trailers	2	80									
Cat Skidsteer	3	110									
Cat 950 Loader	2	88									
Cat 995 Loader	1	43									
Genie Z80 Manlift	1	13									
Pile Hammer / Leads	3	0									
Super 20 Forklift	1	25									
Cat Telehandler	2	84									
Ground Heater	3	287									
Kawasaki - Mule	2	0									
Air Heater	12	578									
Mechanics Trucks	3	30									
Fuel / Lube Trucks	1	62									
Weekly Total		4,854		2	72	21	1,072	112	5,248		

Construction	Start	Percent	Construction	Start	Percent
Flow Pipe	2010 Oct 11	95			
ISBL Prio Civil Ertwork	2011 Aug 11	65			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Slp Area	2011 Aug 11	95			
OSBL Prio Civil Ertwork	2011 Aug 18	97			
OSBL Prio Civil PR 55 and Sphers Pile	2011 Sep 21	62			

LAST WEEK

Cont ISBL Prio Civil Mec Ertwork
 Cont Bldg Pile Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Slp Area road install
 Cont OSBL Prio Civil Ertwork for Sphere
 Cont OSBL Prio Civil PR 12 and 55 Pile install

THIS WEEK

Cont ISBL Prio Civil Mec Ertwork
 Cont Bldg Pile Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Slp Area road install
 Cont OSBL Prio Civil Ertwork for Sphere
 Cont OSBL Prio Civil PR 12 and 55 Pile install

SAFETY

Activities for this week included:
 Continued SIMOP's meeting at 0630 every morning. Mass Safety Meeting on Monday 22 Jan.
 Kiewit - Pile crew dismantled Lampson crane. Civil crews continue pouring pier caps for piles needed for compressor and electrical buildings, as well as constructing wall forms on compressor bldg. Grading working on back filling around completed pile caps for the compressor buildings. Kiewit completed move-in to new office complex located North of sub-station.
 Wanzek - Poured concrete in sphere base # 5011, PR # 12 and North and of PR#55.
 No weather delays this week.

VISITOR

B Scott Wright
 Construction Manager, TGP Expansion Project