



Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	6/30/13	Completion (pct)	33
---------------------------	---------	------------------	----

WEATHER:AM		Foggy		Saturday, February 04, 2012				WEATHER:PM		Foggy	
TEMPERATURE (F):AM		15						TEMPERATURE (F):PM		35	
Equipment Onsite	Quantity	Hour	Company Onsite	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT70SE	1	1	HESS	3	184						
Grove RT67SE	1	0	Petrochem			1	84				
CA1 320 Excavator	1	11	Bain Ind.			3	205				
Komatsu PC 300 Excavator	1	0	W-Industries			1	72				
Gehl DL10 Forklift	1	32	Versa Tech			1	60				
Komatsu WA250-5L Loader	1	22	Dakota Staffing			1	60				
Bobcat T260 Skidsteer	1	10	Proforma			1	84				
John Deere 650H Dozer	1	0	Kiewit							71	3,690
JLG 800S Manlift	1	2	Wanzak							28	1,230
			TIC								
			Braun							3	70
Kobelco CK1600 Crawler Crane	1	0	Badger								
Dynapac 84" Smooth Drum Roller	1	0	JD Steel							0	280
Ingersoll Rand 84" Vibratory Sheepsfoot	1	0	Ligo			1	60				
Cat Challenger	1	0	Light Tower								
Mac Dump Truck	1	0	Ludwig Drilling							1	20
F-150 Pickup	10	400	Hughes Concrete								
F-250 Pickup	21	840	Barter & West								
Enclosed Utility Trailer	3	0	Multang Engineering			8	440				
Flat Trailers	2	0	MMR								
D-6 Dozer	3	20	DFI								
JD Backhoe	1	25	KRS								
Cat Challenger w/ Plans	6	5	Lampson								
Cat 14 H Blade	1	16	Honeywell							5	50
Cat 145 Blade	3	8	CTI								
Lo Dill H7FB-60	1	1									
Mini Excavator	1	44									
Cat 328 Excavator	1	49									
Cat 330 Excavator	1	47									
Cat 335 Excavator	1	49									
Cat 314 Excavator	1	38									
Wash Behind Roller	1	7									
Cat 84" Smooth Drum Roller	1	0									
Cat 84" Sheeps Foot Roller	1	0									
Bomag Roller	1	17									
Cat 923 Scraper	1	0									
RT 875 Crane	1	50									
12000 Crane	1	17									
899 Crane	1	9									
Elevated Klein Tank	1	0									
Volvo H2O Water Wagon	1	0									
Welding Machines	2	0									
Portable Light Plant	23	565									
Generators	14	613									
Water Pumps	2	0									
Maintenance Trailers	2	80									
Cat Skidsteer	3	34									
Cat 995 Loader	2	88									
Cat 995 Loader	1	34									
Genie Z80 Manlift	1	10									
Pile Hammer / Leads	3	0									
Super 20 Forklift	1	18									
Cat Telehandler	2	77									
Ground Heater	3	209									
Kawneerall - Mule	2	0									
Air Heater	12	109									
Mechanics Trucks	3	35									
Fuel / Lube Trucks	1	60									
Project Total		3,685	Weekly Total	3	194	17	1,056	114	6,240		

Construction	Start	Percent	Construction	Start	Percent
Plan Rev	2010 Oct 11	96			
ISBL Prio Civil Ertwork	2011 Aug 11	96			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Slg Area	2011 Aug 11	96			
OSBL Prio Civil Ertwork	2011 Aug 18	58			
OSBL Prio Civil PR 66 and Sphere Pile	2011 Sep 21	93			

LAST WEEK

Cont ISBL Prio Civil Misc Ertwork
 Cont Bldg Pile Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Ertwork for Sphere
 Cont OSBL Prio Civil PR 12 and 55 Pile install

THIS WEEK

Cont ISBL Prio Civil Misc Ertwork
 Cont Bldg Pile Zone 2 and Tower Zone 3 pile install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Ertwork for Sphere
 Cont OSBL Prio Civil PR 12 and 55 Pile install

SAFETY

Activities for the week included:
 Continued SIMOP's meeting at 0630 every morning. Mass Safety on Monday 30 Jan 12.
 Kiewit - Pile crew worked this week to service the hammers used to drive pile, plus did routine maintenance on cranes for annual inspections. Civil crews continue work needed for compressor and electrical buildings, as well as forming boters for walk in compressor bldg. Grading crew backfilling around pier caps in compressor and electrical buildings. CTI on site and completed underground bore needed for office potable water and fiber optic line for IT.
 Wanzak - Concrete operations on hold until data comes back regarding sphere bases. Make ready for concrete pours to be made this coming week. Site wide general clean up completed. MMR continues with pile grounding and misc. items inside the Gas Plant.

VISITOR

B Scott Wright
 Construction Manager, TGP Expansion Project