



Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date 6/30/13

Completion (pct) 35

WEATHER 8AM		Rainy		Saturday, June 09, 2012						WEATHER 4PM	
TEMPERATURE (F) 8AM		45						TEMPERATURE (F) 4PM		Cloudy 68	
Equipment Onsite	Quantity	Hour	Company Onsite	Company	Hour	Indirect	Hour	Quantity	Direct	Hour	Hour
Grove RT762E	1	14	HESS	7	150						
CAT 320 Excavator	1	29	P & M Tech.				1	102			
Komatsu PC 300 Excavator	1	0	Blain Ind				3	129			
Gehl DL 10 Forklift	1	16	W-Industries				1	84			
Komatsu WA250-SL Loader	1	7	Versa Tech				2	108			
Bobcat T250 Skidsteer	1	12	Dakota Staffing				1	60			
John Deere 650H Dozer	1	0	Proforma				1	60			
JLG 600S Manlift	1	16	Kiewit						89	4,000	
Bobcat 331E Excavator	1	4	Wanzek						27	1,130	
Kobelco CK1600 Crawler Crane	1	0	Braun						2	66	
Dynapac 54" Smooth Drum Roller	1	0	Badger								
Ingersoll-Rand 84" Vibratory Sheepsfoot	1	0	JD Steel						12	460	
Cat Challenger	1	0	Hughes Concrete						1	30	
Mack Dump Truck	1	0	Honeywell								
F-150 Pickup	10	400	Mustang Engineering								
F-250 Pickup	21	840	MMR								
Enclosed Utility Trailer	3	0	ProServe			1	74		8	540	
Fuel Trailers	1	40	CBI							13	660
D-6 Dozer	1	5	SCI							16	640
JD Backhoe	1	6	Ardent							9	525
Cat 143 H Blade	1	10									
Lo Drill HTFB-60	1	0									
Mini Excavator	1	14									
Cat 328 Excavator	1	26									
Cat 314 Excavator	1	19									
Cat 64" Smooth Drum Roller	1	11									
Cat 64" Sheeps Foot Roller	1	0									
820 Walk Behind	1	9									
2250 Crane	1	11									
RT 875 Crane	1	20									
12000 Crane	1	24									
999 Crane	1	1									
Leibherr 1200	1	20									
185 Compressor	4	40									
Elevated Klein Tank	1	0									
Welding Machines	2	0									
Portable Light Plant	17	129									
Generators	13	112									
Water Pumps	2	0									
Maintenance Trailers	2	0									
Cat Skidsteer	3	126									
Cat 960 Loader	2	44									
Cat 96L Loader	1	0									
Man Lifts	4	18									
Pile Hammer / Leads	3	120									
36000 Lb Forklift	1	1									
Super 20 Forklift	1	9									
Cat Telehandler	4	99									
Ground Heater	3	0									
Kawasaki - Mule	2	0									
Air Heater	12	0									
Mechanics Trucks	3	21									
Fuel / Lube Trucks	2	22									
Weekly Total		2,295	Weekly Total	7	150	10	615	177	8,051		

Project Total		Start	Percent	Construction	Start	Percent
Flare Risk	2010 Oct 11	95				
ISBL Pro Civil Earthwork	2011 Aug 11	95				
ISBL Pro Civil PR 22 Pile	2011 Sep 21	100				
OSBL 80 Acre Bldg Area	2011 Aug 11	96				
OSBL Pro Civil Earthwork	2011 Aug 18	95				
OSBL Pro Civil PR 55 and Sphere Pile	2011 Sep 21	100				
ISBL Pile	2011 Aug 21	61				
ISBL Fnd	2011 Oct 21	52				
ISBL Struc	2012 Feb 20	20				
ISBL Bldg	2012 Mar 12	23				
OSBL Fndn	2011 Oct 29	99				
OSBL Struc	2012 Sep 21	85				
ISBL Substation	2012 Apr 12	97				
OSBL Sphere	2012 Apr 16	23				
Warehouse Exp	2012 Feb 13	25				

LAST WEEK

Cont ISBL and OSBL Civil Misc Earthwork
 Cont ISBL Pile, Rebar and Concrete install
 Cont ISBL Skid and Module Fnd cnstr
 Cont ISBL Compr and Elec Bldg erect
 Cont ISBL PR 31 31A erect
 Cont OSBL D5901, D5911, D5912 cnstr

THIS WEEK

Cont ISBL and OSBL Civil Misc Earthwork
 Cont ISBL Pile, Rebar and Concrete install
 Cont ISBL Skid and Module Fnd cnstr
 Cont ISBL Compr and Elec Bldg erect
 Cont ISBL PR 31 31A erect
 Cont OSBL D5901, D5911, D5912 cnstr

SAFETY

Activities for this week included:
 Continued SIMOP's meeting at 0615 every morning. Mass Safety Mtg on Tuesday, 05 June 2012.
 ISBL: Kiewit: Grading crews continuing with road work throughout the project, specially after rain events, and de-watering activities. Repaired BMP's throughout the site as needed. Pours made for ZZ foundations. PR# 42 pier caps and wall on No. side of Electrical bldg. Structural Steel crews set steel in PR# 21, and continues working with civil crews cutting driven piles to grade, setting forms. Completed assembly, testing and certification of Leibherr 1200 crane. Over-head cranes in Compressor bldg load tested by ProServe personnel and passed. Adient running cable trays, pulling wire and setting grounding cables. JD Steel continues with re-bar activities. SCI hanging insulation and sheathing on roof, outside and inside panels on E & So side of Compressor bldg.
 OSBL: Wanzek: Rattle up bolts on PR's # 57, 12 and 12A. Johnson and Youngblood continuing blasting/coating repair work for piers. Started to install stormwater conduit near PR# 12A & 56. Shake out steel for PR# 56.
 CBI: Continues welding of verts on Sphere # 5901. Welding of verts continues for Spheres 5911 and 5912 and started assembly of top plates.
 MMR: Working inside plant for preparation for automation and control systems outover.

VISITOR

B Scott Wright
 Construction Manager, TGP Expansion Project