



Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date 6/30/13

Completion (pct) 35

WEATHER-8AM		Pt. Cloudy		Saturday, June 16, 2012				WEATHER-4PM		Sunny	
TEMPERATURE (F)-8AM		58						TEMPERATURE (F)-4PM		70	
Equipment Onsite	Quantity	Hour	Company Onsite	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT760E	1	17	HESS	6	228						
CAT 320 Excavator	1	32	P & M Tech.			2	150				
Komatsu PC 300 Excavator	1	8	Blain Ind			3	54				
Gehl DL 10 Forklift	1	21	W-Industries			1	84				
Komatsu WA250-SL Loader	1	7	Viersa Tech			2	100				
Bobcat T250 Skidsteer	1	13	Dakota Staffing			1	72				
John Deere 650H Dozer	1	12	Proforma			1	104				
JLG 600S Manlift	1	19	Kiewit					93	5,610		
Bobcat 331E Excavator	1	0	Wanzek					27	1,270		
Kobelco CR1600 Crawler Crane	1	0	Braum					2	80		
Dynapac 54" Smooth Drum Roller	1	0	Badger			2	40				
Ingersoll-Rand 84" Vibratory Sheepsfoot	1	15	JD Steel					8	400		
Cat Challenger	1	0	Hughes Concrete					1	30		
Mack Dump Truck	1	8	Honeywell								
F-150 Pickup	10	400	Mustang Engineering								
F-250 Pickup	21	840	MMS					9	600		
Enclosed Utility Trailer	3	0	ProServe								
Fuel Trailers	1	40	CB&I					15	815		
D-6 Dozer	1	33	SCI					22	1,050		
JD Backhoe	1	2	Ardent					10	476		
Cat 140 Blade	1	11									
Lo Dri HTFB-60	1	3									
Mini Excavator	1	26									
Cat 328 Excavator	1	37									
Cat 314 Excavator	1	31									
Cat 84" Smooth Drum Roller	1	14									
Cat 84" Sheeps Foot Roller	1	0									
820 Walk Behind	1	1									
Z250 Crane	1	13									
RT 875 Crane	1	15									
12000 Crane	1	22									
999 Crane	1	22									
Leibherr 1200	2	26									
185 Compressor	4	6									
Elevated Klein Tank	1	0									
Welding Machines	2	0									
Portable Light Plant	17	195									
Generators	13	205									
Water Pumps	2	0									
Maintenance Trailers	2	0									
Cat Skidsteer	3	103									
Cat 950 Loader	2	75									
Man Lifts	4	35									
Pile Hammer / Leads	3	120									
36000 Lb Forklift	1	41									
Super 20 Forklift	1	18									
Cat Telehandler	5	121									
Ground Heater	3	0									
Kawasaki - Mule	2	0									
Air Heater	12	0									
Mechanics Trucks	3	24									
Fuel / Lube Trucks	2	33									
Weekly Total		2,662	Weekly Total	6	228	12	604	187	10,331		

Project Total		Construction	
Start	Percent	Start	Percent
Flare Relo	2010 Oct 11 98		
ISBL Pilo Civil Earthwork	2011 Aug 11 95		
ISBL Pilo Civil PR 22 Pile	2011 Sep 21 100		
OSBL 80 Acre Sig Area	2011 Aug 11 99		
OSBL Pilo Civil Earthwork	2011 Aug 15 95		
OSBL Pilo Civil PR 55 and Spheres Pile	2011 Sep 21 100		
ISBL Pile	2011 Aug 21 91		
ISBL Fnd	2011 Oct 21 52		
ISBL Struc	2012 Feb 20 20		
ISBL Bldg	2012 Mar 12 23		
OSBL Fnd	2011 Oct 29 99		
OSBL Struc	2012 Sep 21 85		
ISBL Substation	2012 Apr 12 97		
OSBL Spheres	2012 Apr 16 23		
Warehouse Exp	2012 Feb 13 25		

LAST WEEK

Cont ISBL and OSBL Civil Misc Earthwork
 Cont ISBL Pile, Rebar and Concrete install
 Cont ISBL Skid and Module Fnd cnstr
 Cont ISBL Compr and Elec Bldg erect
 Cont ISBL PR 31 31A erect
 Cont OSBL D5901, D5911, D5912 cnstr
 Erect T-5110 Amine Contactor

THIS WEEK

Cont ISBL and OSBL Civil Misc Earthwork
 Cont ISBL Pile, Rebar and Concrete install
 Cont ISBL Skid and Module Fnd cnstr
 Cont ISBL Compr and Elec Bldg erect
 Cont ISBL PR 31 31A erect
 Cont OSBL D5901, D5911, D5912 cnstr

SAFETY

Activities for this week included:
 Continued SIMOP's meeting at 0615 every morning. Mass Safety Mtg on Tuesday, 12 June 2012.
 ISBL - Kiewit: Grading crews continuing with road work throughout the project. De-watering activities due to heavy rain throughout the week. BMP's repaired as needed. Installation of drainage ditch just east of new pipework on roadway #1. Vessel 5110 arrived onsite and was set vertical onto foundation. Ardent running cable trays, pulling wire and setting grounding cables for compressor building and PR # 22. JD Steel continues with re-bar activities. SCI installing roof panels with insulation, continue to hang wall panels on east side for compressor building. Engineering drawing changes and material issues have slowed that completion of the compressor building. Insulating roof and hanging wall sheeting on the Southend of electrical building. Started erection of New Warehouse, columns and roof modules set in place.
 OSBL - Wanzek: Erection of Structural Steel for PR# 56. Install first section of new storm water drain in 5912 area. Continue grouting on PR# 12 & 57.
 CBI: Continues welding of verts on Sphere # 5901. Welding Horizontal seams on bottom plates to equator plates. Welding of verts continues for Spheres 5911 and 5912.
 MMR: Continue working inside plant for preparation for automation and control systems cutover.

VISITOR