



Company	HESS Corporation
Project	Tioga Gas Plant Expansion
Location	Tioga, ND

Issue	
Revision	0
Author	BSW
Approval	

ND PSC Case PU-10-120

Estimated Completion Date 11/1/13

Completion (pct) 81

WEATHER-8AM	Sunny	Saturday, May 04, 2013				WEATHER-4PM	Sunny
TEMPERATURE (F)-8AM	40					TEMPERATURE (F)-4PM	61

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
F-150 Pickup	19	760	HESS	3	260				
F-250 Pickup	17	680	Mustang Engineering			3	174		
Ford Explorer	4	160	Harris Group			1	60		
Crew Vans	3	120	Alliance Tech			9	636		
Flatdeck Trailers	14	0	Proforma			1	60		
Yard Dog Transport Truc	2	72	Blaine Services			2	168		
Cat 140H	1	21	PMT			8	616		
CATERPILLAR 314D LCR	1	12	W- Industries			1	72		
tbid John Deere 135D	1	0	Versa Tech			5	324		
CAT 303C Mini Ex	1	15	DLR Engineering			4	228		
1999 - Cat CS563C	1	7	Dakota Staffing			1	60		
RT820 WALK BEHIND	1	0	Phoenix			2	167		
Liebherr LR1200SX	1	52	Braun					3	180
RT875E - 75 Ton	1	44	Bartlett West					1	60
12000 120 TON CRANE	1	61	Intertek					0	0
999	1	23	Upland Services					6	360
ETM 148294	1	42	Miller Insulation					31	1,740
ETM 148295	1	13	Westcon					61	3,530
LIEBHERR LR 1600/2	1	75	MMR					144	9,290
Liebherr LR1200SX	1	56	Kiewit					562	26,140
Grove RT 700E 60T	1	19	JD Steel					4	140
Kobelco CK-2500 II Crav	1	26	Furmanite					2	120
Broderson IC-200 3F	1	26	Empire					168	9,200
Terex RT 230XL	1	61	Scott / Egan					0	0
111661 RT 880E	1	30	Richard Construction Group					54	3,040
Hertz/Terex RT-230XL	1	24	Appluss					3	220
185 Compressor	3	138	Hughes Concrete						
Welding Machines	8	393	Badger						
Portable Light Plant	27	1,619	DFI						
Generators	6	456	Powell						
Water Pumps	2	0	KLJ Survey						
Maintenance Trailers	2	0	Visitors						
Cat Skidsteer	3	83							
Caterpillar 314 D LCR	1	0							
Cat 950 Loader	1	56							
Man Lifts	12	321							
Scissorlifts	0	0							
36000 Lb Forklift	2	23							
12k Extendable Forklift	6	280							
Utility Carts	5	371							
Air Heater	10	270							
Mechanics Trucks	1	40							
Fuel / Lube Trucks	2	80							
5000 lbs fork lift	1	60							
13,000 lbs fork lift	1	60							
60 ft manlift	4	240							
45 ft manlift	4	240							
sizzor lift	9	540							
Welding Machines	3	180							
8000 lbs fork lift	1	60							
4X4 Utility Vehicles	3	180							
80 Ft Manlift	2	120							
40 Ft Manlift	2	120							
Rig Welders	2	120							
Forklift - CAT 016	1	22							
TEREX Crane 5535	1	21							
Skid Steer	1	2							
Manlift 450AJ	1	5							
Back Hoe	1	37							
Forklift- CAT 10	1	41							
Manlift 800AJ	1	20							
Broderson 15 T	1	1							
Crane 55 T 555-1	1	32							
Broderson R270	1	0							

84 PU-10-120 Filed: 5/9/2013 Pages: 2  
 Tioga Gas Plant Expansion project progress report -  
 week ending 5-4-2013

Hess Corporation

Weekly Total	8,630	Weekly Total	3	260	37	2,565	1,039	54,020
Project Total	424,985	Project Total		174,103		121,794		1,409,544
Construction	Start	Percent		Construction	Start	Percent		
ISBL Prio Civil Erthwkr	2011 Aug 11	97						

