

OSBL Fnd	2011 Oct 29	100								
OSBL Struc	2012 Sep 21	99								
OSBL Bldg	2013 Mar 16	22								
ISBL Substation	2012 Apr 12	99								
OSBL Sphere	2012 Apr 16	94								
Warehouse Exp	2012 Feb 13	99								
Willbros	2013 Jan 01	100								
LAST WEEK										
<p>Kiewit: Structures Crews installed trench drain at MB5075. Crews at MB5902 fabricated and installed support foundations, poured remaining pedestals, and caulked floor joints. Crews also fabricated forms and installed rebar in Area 11 and Area 21.</p> <p>Building crews installed roof sheeting, wall sheeting, gutters, and trim at MB5075. Crews at MB5240 worked on roof trim and platform. Crews at MB5330 finished crane rail alignment, installed girts, and framed openings. Crews at MB5902 began bushing column pedestals.</p> <p>Grading crews worked underdrain and driveway at MB5902, finished excavating in Area 11, blade slab at warehouse, grade headwall in Area 21, backfill behind MB5722, blade main roads, and dewatering.</p> <p>Structural Steel crews performed punch list items for recip platform in MB5498. Crew members erected steel in MB5902 and PR23. Crews erected miscellaneous steel for Area 41, PR-31A, PR-32, PR-56 and PR-22 Sections 4, 5 & 8. Crews also provided crane and rigging support for other crafts throughout the week.</p> <p>Pipe crews continued racking, fitting and welding in pipe racks 02, 12, 12A, 21A, 22, 22A, 22B, 31A, and 42 and areas 21, 22, 23, 31, 41, and 42. Crews installed valves and supports in various pipe racks and areas. Crews also continued reworking the compressor piping in area 41.</p> <p>Equipment crews worked on bolt up of skids 5301, 5302, 5303, 5201-1, 5201-3, 5101-1, 5101-2, 5111. Crews installed level bridles at D5329 and continued punch list items on all skids. Millwrights worked on pipe stress in Area 41 and MB5687. Crews also worked Area 42 skid alignments, site wide care and preservation, skid alignments in MB5722, poured grout in Area 12, and installed electrical termination boxes in Area 41.</p> <p>Westcon: Work on - WP 14, 54, 67, c/o 57, 45, 27, 55, 31, 21, c/o 23</p> <p>MMR - Continue cable tray installations, continue cable pulling / terminating, calibrations, intall instrument stands, continue lighting and grounding installations.</p>										
THIS WEEK										
<p>Kiewit - Structures crews plan to continue working on MB-5902 and MB-5075. Grading crews will keep backfilling areas around TRN wall in ISBL and backfilling around MB-5075 as well as support the site with access routes and clearing roadways. Equipment crews will continue to work torquing and ship loose installation on skidded equipment as well as performing alignments on equipment and pumps. Piping crews will continue racking, fitting and welding pipe in nearly every area. Will also continue installatin of supports (both half engineered and non-engineered supports). Reworking of the Neuman and Esser compressor piping along with pipe stress. Hydro crews will continue testing packages for level bridles particularly in Area 41. Structural steel crews will continue hanging miscellaneous iron and erecting piperacks and MES/MPS steel.</p> <p>Westcon: Work on - WP 14, 54, 67 c/o 57, 71, 23, 55, 21, c/o 23</p> <p>MMR: Continue Cable Tray Installations, Continue Cable Pulling / Terminating, Continue Calibrations / Install Instrument Stands, continue grounding and lighting installations.</p>										
SAFETY										
<p>Activities for this week included:</p> <p>Continued SIMOP's meeting at 0700 every morning.</p> <p>ISBL: (Two Shifts: Day and Night Shift).</p> <p>Kiewit: Continue working to complete building construction, activities including civil work (pile caps, grade beams, and foundations), building and Pipe Rack erections. Pipe work continues in pipe racks throughout the site. Welding is also being performed in fab areas located West and North of flare.</p> <p>JD Steel: Continue with rebar foundation fabrication.</p> <p>Empire: Continue with building and disassembly of scaffolds throughout site.</p> <p>Miller: Insulating pipe on multiple skids inside ISBL areas.</p> <p>MMR: Continue work in EB 6107, 6208, 5240 and various skids, also installing cable trays throughout the various pipe racks.</p> <p>RCI: Continue pipe efforts inside the compressor building, and in EB-5722.</p> <p>OSBL:</p> <p>Kiewit: Racking / Fitting/ Welding pipe into PR# 12, 12A, 22,56, 55 and 55A.</p> <p>Westcon: Sleeper piles and piles for PR 56A, installation of new cooler and various other Brownfield and Pre-Turnaround packages.</p> <p>RCI: Continue Brownfield efforts.</p> <p>CBI: Started painting activities on the Propane and Butane spheres.</p>										
VISITOR										

B Scott Wright
Construction Manager, TGP Expansion Project