

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
Enbridge Pipelines (North Dakota) LLC				
Week of: October 18th, 2010				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:
Berthold Station
<ul style="list-style-type: none"> • Civil contractor continued general grading on the east side LACT area. • Civil contractor continued to install foundation supports in our north containment area. • Mechanical contractor has continued to install all below grade piping in the south containment berm area. • Electrical Contractor has begun installing below grade conduit/cable in the south containment area.

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	50%
Mechanical	40%
Electrical	30%
Clean-up	0%
Proposed In-Service Date	November 24 th , 2010

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	20%
Mechanical	0%
Electrical	0%
Clean-up	0%
Proposed In-Service Date	December 23rd, 2010

Significant Work Activity for next week:
Berthold Station

- Civil contractor will be installing pump foundations starting next week
- Mechanical contractor will continue to install piping in the south containment area and will move to the north containment area later next week.
- Electrical contractor will continue to install conduit on the south containment area.
- Civil contractor will continue grading on LACT area and will begin work on 296th road upgrades.

Comments:

Name	Date
Paul Giron	October 22th, 2010

