

		ROONEY ENGINEERING, INC. Engineering for the Energy Industry		
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
Enbridge Pipelines (North Dakota) LLC Week of: November 1st, 2010				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Berthold Station

- Based on weather delays and mechanical setbacks our station in-service date has been moved from November 24th to December 5th.
- Mechanical contractor will be finishing up all pipe work in the south containment area this week
- Civil contractor has finished all pipe supports and is currently working on our two pump bases
- Electrical contractor has installed our VFD's and MCC

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	75%
Mechanical	66%
Electrical	55%
Clean-up	0%
Proposed In-Service Date	December 5th, 2010 (was November 24 th , 2010)

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	80%
Mechanical	0%

Electrical	0%
Clean-up	0%
Proposed In-Service Date	December 23rd, 2010

Significant Work Activity for next week:

Berthold Station

- Mechanical contractor will begin piping work in the north containment area and will install our pumps
- Civil contractor is planning on finishing all concrete work inside the station
- Civil contractor will be graveling the LACT area and will begin work on 296th street modifications
- Electrical contractor will be running our cable in the south containment area next week

Comments:

Name	Date
Paul Giron	November 5th, 2010

