

	<b>ROONEY ENGINEERING, INC.</b> Engineering for the Energy Industry			
<b>Weekly Construction Progress Report</b> <b>Case Number PU-10-564 &amp; PU10-130</b>				
<b>Enbridge Pipelines (North Dakota) LLC</b>				
<b>Week of: November 8th, 2010</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
<b>Supervising Project Manager</b>	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
<b>Enbridge Manager</b>	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Berthold Station**

- Mechanical contractor has continued to work on installing pipe in the north containment area.
- Civil contractor has finished all concrete work and is working on finishing up the truck unloading area
- Electrical contractor has been installing cable in the south containment area

**Specific Activity on Project – BERTHOLD STATION**

Description	% Complete
<b>Berthold Station</b>	
Civil	85%
Mechanical	70%
Electrical	60%
Clean-up	0%
Proposed In-Service Date	<b>December 5<sup>th</sup>, 2010</b> (was November 24 <sup>th</sup> , 2010)

**Specific Activity on Project – BERTHOLD STATION LACT SITE**

Description	% Complete
<b>Berthold Station</b>	
Civil	85%
Mechanical	0%

Electrical	0%
Clean-up	0%
Proposed In-Service Date	December 23rd, 2010

**Significant Work Activity for next week:**

**Berthold Station**

- Mechanical contractor will work on finishing up installing our pipe and pumps in the north containment area
- Civil contractor will finish backfilling the south containment area and finish 296<sup>th</sup> road modifications
- Electrical contractor will finish laying cable in the south containment area and begin work in the north containment area. They will also be working on installing MCC and VFDs.

**Comments:**

Name	Date
Paul Giron	November 12th, 2010

