

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130		Enbridge Pipelines (North Dakota) LLC		
		Week of: November 15th, 2010		
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Berthold Station

- Mechanical contractor has continued to install pipe and equipment in the north containment area
- Civil contractor has finished all concrete work and is waiting on the completion of the mechanical and electrical contractor so that backfill work can be completed
- Electrical contractor is finishing up south containment wiring and has begun work in the LACT area

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	87%
Mechanical	75%
Electrical	65%
Clean-up	0%
Proposed In-Service Date	December 5th, 2010 (was November 24 th , 2010)

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	85%
Mechanical	0%

Electrical	10%
Clean-up	0%
Proposed In-Service Date	December 23rd, 2010

Significant Work Activity for next week:

Berthold Station

- Mechanical contractor will attempt to finish installing pipe and conduct station hydrotests in the both the south and north containment areas
- Electrical contractor will attempt to finish cable installations and terminations at the station
- Civil contractor will backfill as necessary

Comments:

Name	Date
Paul Giron	November 19th, 2010

