


| | | | | |
|---|--|--------------------|---------------|--------------|
|  | ROONEY ENGINEERING, INC. Engineering for the Energy Industry | | | |
| Weekly Construction Progress Report Case Number PU-10-564 & PU10-130 | | | | |
| Enbridge Pipelines (North Dakota) LLC | | | | |
| Week of: December 20th, 2010 | | | | |
| | Name | Company | Office | Cell |
| Supervising Project Manager | Paul Giron | Rooney Engineering | 303-705-9336 | 720-300-7285 |
| Enbridge Manager | Bruce Homeniuk | Enbridge | 701-857-0839 | 701-240-9097 |
| Supervisor - Construction Services: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |

| |
|---|
| Brief Description of Weekly Activities: |
| Berthold Station |
| <ul style="list-style-type: none"> Mechanical contractor has continued to install pipe and drain lines in our north containment headers inside the station. Mechanical contractor has been making preparations for conducting their next round of hydrotests Electrical contractor has finished their work in the LACT area and are currently finishing up the south containment area Civil contractor has been backfilling as necessary Enbridge work in the LACT area is generally complete besides some small clean up activities |

| Specific Activity on Project – BERTHOLD STATION | |
|--|---------------------------|
| Description | % Complete |
| Berthold Station | |
| Civil | 91% |
| Mechanical | 82% |
| Electrical | 80% |
| Clean-up | 0% |
| Proposed In-Service Date | January 17th, 2010 |

| Specific Activity on Project – BERTHOLD STATION LACT SITE | |
|--|-------------------|
| Description | % Complete |
| Berthold Station | |
| Civil | 100% |
| Mechanical | 100% |

| | |
|--------------------------|-----------------------------------|
| Electrical | 98% |
| Clean-up | 95% |
| Proposed In-Service Date | <u>December 23rd, 2010</u> |

Significant Work Activity for next week:

Berthold Station

- Mechanical contractor will finalize all pipe installation work and prepare for final hydrotest work during the week of December 27th
- Electrical contractor will continue to run cable in the north containment area and finalize work in the south containment area
- Civil contractor will backfill as necessary

Comments:

| Name | Date |
|------------|---------------------|
| Paul Giron | December 23rd, 2010 |

