

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry		Enbridge Pipelines (North Dakota) LLC Week of: January 10th, 2011	
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
			</	

Brief Description of Weekly Activities:				
Berthold Station				
• Mechanical contractor has finished installing and hydrotesting all pipe • Electrical contractor has completed wiring all devices in the south and north containment areas • Civil contractor has backfilled a majority of areas where mechanical and electrical construction has been completed. • All contractors are preparing for commissioning activities that will begin next week.				

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	92%
Mechanical	90%
Electrical	87%
Clean-up	0%
Proposed In-Service Date	<u>January 26th, 2011</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>February 7th, 2011</u>

Significant Work Activity for next week:

Berthold Station

- Electrical contractor will work on terminating all devices and wiring.
- Commissioning of the station will begin January 17th. The work is planned to continue for 1.5 weeks.
- Commissioning of the LACT area will be later in February.

Comments:

Name	Date
Paul Giron	January 14th, 2011

