

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
			Enbridge Pipelines (North Dakota) LLC	
			Week of: February 7th, 2011	
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Berthold Station

- All mechanical work has been completed besides some general site clean up and painting that will be conducted in the spring when weather permits.
- All electrical work has been completed besides some clean-up activities
- Civil contractor is finish with all backfill work and will return in the spring to conduct final cleanup and compaction
- The station has been flooded with oil but won't fully be operational until March 7th, 2011, when oil nominations are planned
- The LACT piping will be flooded and commissioned as well during the week of March 1st, 2011 (March 7th in-service)

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	92%
Mechanical	93%
Electrical	95%
Clean-up	10% (Spring Activity)
Proposed In-Service Date	<u>March 7th, 2011</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>March 7th, 2011</u>

Significant Work Activity for next week:

Berthold Station

- General small commissioning activities will be going on until the first week of March when the station will be operational.

Comments:

Name	Date
Paul Giron	February 10th, 2011

