

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
	Weekly Construction Progress Report Case Number PU-10-564 & PU10-130			
			Enbridge Pipelines (North Dakota) LLC	
			Week of: March 28th 2011	
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:
Berthold Station

- All work has been completed besides some general soil compaction and painting that needs to be completed in the spring.
- Since some of the LACT lease owners are still working on their lot sites the new official operational dates is **MAY 2nd**.

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	92%
Mechanical	93%
Electrical	95%
Clean-up	10% (Spring Activity)
Proposed In-Service Date	<u>May 2nd, 2011</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>May 2nd, 2011</u>

Significant Work Activity for next week:

Berthold Station

- General small commissioning activities will be going on until the first week of April when the station will be operational.

Comments:

Name	Date
Paul Giron	April 1st, 2011

