

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
Enbridge Pipelines (North Dakota) LLC				
Week of: April 18th, 2011				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:
Berthold Station
<ul style="list-style-type: none"> All work has been completed besides some general soil compaction and painting that needs to be completed in the spring. We have a meeting scheduled for April 27th, 2011 to finalize the scheduling of this work. Since some of the LACT lease owners are still working on their lot sites the new official operational dates is <u>MAY 2nd</u>.

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	92%
Mechanical	93%
Electrical	95%
Clean-up	10% (Spring Activity)
Proposed In-Service Date	<u>May 2nd, 2011</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>May 2nd, 2011</u>

Significant Work Activity for next week:

Berthold Station

- General small commissioning activities will be going on until the first few weeks of April.

Comments:

Name	Date
Paul Giron	April 22nd, 2011

