


| | | | | |
|---|--|--------------------|---------------|--------------|
|  | ROONEY ENGINEERING, INC. Engineering for the Energy Industry | | | |
| Weekly Construction Progress Report Case Number PU-10-564 & PU10-130 | | | | |
| Enbridge Pipelines (North Dakota) LLC | | | | |
| Week of: April 25th, 2011 | | | | |
| | Name | Company | Office | Cell |
| Supervising Project Manager | Paul Giron | Rooney Engineering | 303-705-9336 | 720-300-7285 |
| Enbridge Manager | Bruce Homeniuk | Enbridge | 701-857-0839 | 701-240-9097 |
| Supervisor - Construction Services: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |

Brief Description of Weekly Activities:

Berthold Station

- All work has been completed besides some general soil compaction and painting that needs to be completed in the spring. Currently the schedule is begin this work Mary 16th.
- Since some of the LACT lease owners are still working on their lot sites the new official operational dates is **MAY 2nd**.

| Specific Activity on Project – BERTHOLD STATION | |
|--|-----------------------------|
| Description | % Complete |
| Berthold Station | |
| Civil | 92% |
| Mechanical | 93% |
| Electrical | 95% |
| Clean-up | 10% (Spring Activity) |
| Proposed In-Service Date | <u>May 2nd, 2011</u> |

| Specific Activity on Project – BERTHOLD STATION LACT SITE | |
|--|-------------------|
| Description | % Complete |
| Berthold Station | |
| Civil | 100% |
| Mechanical | 100% |

| | |
|--------------------------|----------------------|
| Electrical | 98% |
| Clean-up | 95% |
| Proposed In-Service Date | <u>May 2nd, 2011</u> |

Significant Work Activity for next week:
Berthold Station
 • General small commissioning activities will be going on until the first few weeks of April.

Comments:

| Name | Date |
|------------|------------------|
| Paul Giron | April 29nd, 2011 |

