


| | | | | |
|-------------------------------------------------------------------------------------------|------------------------------------------------------------------------|--------------------|---------------|--------------|
|  | ROONEY ENGINEERING, INC. Engineering for the Energy Industry | | | |
| Weekly Construction Progress Report Case Number PU-10-564 & PU10-130 | | | | |
| Enbridge Pipelines (North Dakota) LLC | | | | |
| Week of: May 9th, 2011 | | | | |
| | Name | Company | Office | Cell |
| Supervising Project Manager | Paul Giron | Rooney Engineering | 303-705-9336 | 720-300-7285 |
| Enbridge Manager | Bruce Homeniuk | Enbridge | 701-857-0839 | 701-240-9097 |
| Supervisor - Construction Services: | Keith Voigt | Enbridge | 701-857-0831 | 701-720-0265 |

| |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Brief Description of Weekly Activities: |
| Berthold Station |
| <ul style="list-style-type: none"> • Currently the station and the LACT are operational, though various spring time work is being schedule to be completed as soon as weather permits • Draft design work for HWY 2 modifications were completed and detailed design is underway. • Civil cleanup of 296th street was performed this week |

| Specific Activity on Project – BERTHOLD STATION | |
|--------------------------------------------------------|------------------------------------------|
| Description | % Complete |
| Berthold Station | |
| Civil | 92% |
| Mechanical | 93% |
| Electrical | 95% |
| Clean-up | 10% (Spring Activity) |
| Proposed In-Service Date | <u>May 2nd, 2011 – In Service</u> |

| Specific Activity on Project – BERTHOLD STATION LACT SITE | |
|------------------------------------------------------------------|-------------------|
| Description | % Complete |
| Berthold Station | |
| Civil | 100% |
| Mechanical | 100% |

| | |
|--------------------------|-----------------------------------|
| Electrical | 98% |
| Clean-up | 95% |
| Proposed In-Service Date | <u>May 2nd, 2011 – In Service</u> |

| |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Significant Work Activity for next week: |
| Berthold Station <ul style="list-style-type: none"> • Civil cleanup work is scheduled to begin the week of May 16th • Planning for HWY 2 modifications are underway • Painting of site will begin as weather permits |

| |
|------------------|
| Comments: |
| |

| | |
|-------------|----------------|
| Name | Date |
| Paul Giron | May 13th, 2011 |

