

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
	Weekly Construction Progress Report Case Number PU-10-564 & PU10-130			
Enbridge Pipelines (North Dakota) LLC				
Week of: May 30th, 2011				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities: Berthold Station <ul style="list-style-type: none"> • Currently the station and the LACT are operational • Due to extreme weather our civil work has been delayed and is expected to continue for approximately 2-3 weeks • Painting of the facility will begin after the completion of the civil work. • Draft design work for HWY 2 modifications were completed and detailed design is underway.
--

Specific Activity on Project – BERTHOLD STATION	
Description	% Complete
Berthold Station	
Civil	94%
Mechanical	94%
Electrical	96%
Clean-up	10% (Spring Activity)
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Significant Work Activity for next week:
Berthold Station <ul style="list-style-type: none"> • Continue civil grading, clay work and gravel work • Continue electrical and mechanical clean up • Planning for HWY 2 modifications are underway • Painting of site will begin as weather permits

Comments:

Name	Date
Paul Giron	June 3rd, 2011

