

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report Case Number PU-10-564 & PU10-130				
		Enbridge Pipelines (North Dakota) LLC		
		Week of: July 25th, 2011		
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:
Berthold Station

- Currently the station and the LACT are operational
- Civil work has continued to progress on site. All lines are aligned and backfilling is in progress
- Drain lines in the LACT area have been modified
- Painting of the facility will begin after the completion of the civil work
- Detailed design of HWY 2 is complete and has been submitted to DOT for approval

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	97%
Mechanical	96%
Electrical	98%
Clean-up	20% (Spring Activity)
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Significant Work Activity for next week:

Berthold Station

- Continue civil grading, clay work and gravel work
- Continue electrical and mechanical clean up
- Planning for HWY 2 modifications are underway
- Painting of site will begin August 1st in the trap area
- Installation of bollards have begun
- Environmental cleanup will be completed

Comments:

Name	Date
Paul Giron	July 29th, 2011

