

	<b>ROONEY ENGINEERING, INC.</b> Engineering for the Energy Industry			
<b>Weekly Construction Progress Report</b> <b>Case Number PU-10-564 &amp; PU10-130</b>				
<b>Enbridge Pipelines (North Dakota) LLC</b>				
<b>Week of: August 29th, 2011</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
<b>Supervising Project Manager</b>	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
<b>Enbridge Manager</b>	Nicole McKittrick	Enbridge	701-857-0848	701-578-5531
<b>Supervisor - Construction Services:</b>	Keith Voigt	Enbridge	701-857-0831	701-720-0265

**Brief Description of Weekly Activities:**

**Berthold Station**

- Civil work is essentially complete. Just general small punchlist items are left to be completed.
- Currently the station and the LACT are operational
- Painting has continued to progress on site. Currently we are 75% complete with this task.
- Detailed design of HWY 2 is complete and has been submitted to DOT for final approval.

**Specific Activity on Project – BERTHOLD STATION**

Description	% Complete
<b>Berthold Station</b>	
Civil	98%
Mechanical	98%
Electrical	98%
Clean-up	75%
Proposed In-Service Date	<b><u>May 2nd, 2011 – In Service</u></b>

**Specific Activity on Project – BERTHOLD STATION LACT SITE**

Description	% Complete
<b>Berthold Station</b>	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	96%
Proposed In-Service Date	<b><u>May 2nd, 2011 – In Service</u></b>

**Significant Work Activity for next week:**

**Berthold Station**

- Continue civil clean-up work
- Continue electrical and mechanical clean up
- Planning for HWY 2 modifications are underway
- Continue painting facility

**Comments:**

Name	Date
Paul Giron	September 2nd, 2011

