



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry

**Weekly Construction Progress Report
Case Number PU-10-564 & PU10-130**

Enbridge Pipelines (North Dakota) LLC
Week of: October 10th, 2011

	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Nicole McKittrick	Enbridge	701-857-0848	701-578-5531
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Berthold Station

- Civil work is essentially complete. Just general small punchlist items are left to be completed.
- Currently the station and the LACT are operational
- Painting has continued to progress on site. Currently we are 95% complete with painting.
- Detailed design of HWY 2 is complete and work is being done to attempt to have it installed in 2011.

Specific Activity on Project – BERTHOLD STATION

Description	% Complete
Berthold Station	
Civil	98%
Mechanical	99%
Electrical	100%
Clean-up	80%
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Specific Activity on Project – BERTHOLD STATION LACT SITE

Description	% Complete
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	96%
Proposed In-Service Date	<u>May 2nd, 2011 – In Service</u>

Significant Work Activity for next week:

Berthold Station

- Continue civil clean-up work
- Planning for HWY 2 modifications are underway
- Continue painting facility, weather permitting

Comments:

Name	Date
Paul Giron	October 17 th , 2011

