

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
<b>Weekly Construction Progress Report</b> <b>Case Number PU-10-564 &amp; PU10-130</b>			<b>Enbridge Pipelines (North Dakota) LLC</b>	
			<b>Week of: June 2012</b>	
	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
<b>Enbridge Manager</b>	Nicole McKittrick	Enbridge	701-857-0848	701-578-5531
<b>Supervisor - Construction Services:</b>	Keith Voigt	Enbridge	701-857-0831	701-720-0265

<b>Brief Description of Weekly Activities:</b>
<b>Berthold Station</b>
<ul style="list-style-type: none"> <li>All work has been completed at Berthold LACT facility</li> <li>All modifications to HWY2 and 296<sup>th</sup> Street have been completed</li> <li>The remaining work at Berthold Station involves the replacement of a VFD currently in operation with a larger VFD unit, installation of two PITs and a possible valve replacement.</li> </ul>

<b>Specific Activity on Project – BERTHOLD STATION</b>	
Description	% Complete
<b>Berthold Station</b>	
Civil	95%
Mechanical	95%
Electrical	95%
Clean-up	100%
Proposed In-Service Date	<b>August 2012</b>

<b>Specific Activity on Project – BERTHOLD STATION LACT SITE</b>	
Description	% Complete
<b>Berthold Station</b>	
Civil	100%
Mechanical	100%

Electrical	100%
Clean-up	100%
Proposed In-Service Date	<b><u>May 2nd, 2011 – In Service</u></b>

**Significant Work Activity for next week:**  
**Berthold Station**

- The remaining work involves the installation of a replacement VFD which is currently scheduled for August delivery. As built's are attached for your review

**Comments:**

Name	Date
Paul Giron	June 6 <sup>th</sup> , 2012

