



# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind III

## NEXTer Energy

### Plan of the Day (POD)



Date: Tuesday, 8-17-10  
High: 81  
Precipitation Chances: 25%

COD: 12-15-10  
Low: 58

Days to COD: 121  
Winds: SSW @ 10 mph  
Weather Forecast: Partly Sunny

#### NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- Site safety orientation will be held at 9 a.m. daily
- Obey traffic guidelines and speed limits
- Fence off wetlands at 1-3 & 7-12

#### Civil/Erection:

- Subgrade at 5-6
- Approach at 4

#### Foundations:

#### Collection:

#### Electrical:

#### Substation:

#### Upcoming Events/Outstanding Issues:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	0	40
Grounding XFR	3	0	3
4/0 Cable	258,291	115,617	142,674
500 KCM	42,438	0	42,438
1000 KCM	252,698	67,633	185,065
12 Fiber SM FOC	210,847	15,000	195,847
XFR Box Pads	40	0	40
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	500	68,421	0.7%
Roads Complete	0	68,421	0.0%
Silt Fence Installed	500	55,716	0.9%
Foundations Excavated	0	39	0.0%
Foundations Poured	0	39	0.0%
Foundations Backfilled	0	39	0.0%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	0	258,291	0.0%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	0	252,698	0.0%
1250 Cable Trenched	0	84,671	0.0%
Fiber Optic 12 Fiber SM	0	210,847	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			

