



# NEXtera™ Energy Resources Ashtabula Wind III

## NEXtera Energy Plan of the Day (POD)



**Date:** Thursday, 8-19-10  
**High:** 79  
**Precipitation Chances:** 10%

**COD:** 12-15-10  
**Low:** 58

**Days to COD:** 119  
**Winds:** ESE @ 15 mph  
**Weather Forecast:** Partly Cloudy

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Site safety orientation will be held at 9 a.m. daily
- Obey traffic guidelines and speed limits
- Fence off wetlands at 21-24

**Civil/Erection:**  
 ▪ Subgrade at 1-2

RECEIVED

**Foundations:**

AUG 19 2010

**Collection:**

PUBLIC SERVICE COMMISSION

**Electrical:**

**Substation:**

**Upcoming Events/Outstanding Issues:**

**RECEIVING (As of COB yesterday)**

	Total	Received	Balance
PMT XFR	40	0	40
Grounding XFR	3	0	3
4/0 Cable	258,291	115,617	142,674
500 KCM	42,438	0	42,438
1000 KCM	252,698	67,633	185,065
12 Fiber SM FOC	210,847	15,000	195,847
XFR Box Pads	40	0	40
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	3,160	68,421	4.6%
Roads Complete	0	68,421	0.0%
Silt Fence Installed	4,264	55,716	7.7%
Foundations Excavated	0	39	0.0%
Foundations Poured	0	39	0.0%
Foundations Backfilled	0	39	0.0%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	0	258,291	0.0%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	0	252,698	0.0%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	210,847	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			

