



NEXTerTM Energy Resources Ashtabula Wind III

NEXTer Energy

Plan of the Day (POD)



Date: Monday, 8-23-10
High: 84
Precipitation Chances: 40%

COD: 12-15-10
Low: 52

Days to COD: 115
Winds: WSW @ 17 mph
Weather Forecast: Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Site safety orientation will be held at 9 a.m. daily
- Obey traffic guidelines and speed limits
- Fence off wetlands at 36-39 & collection line on CR 21

Civil/Erection:

- Subgrade at substation & 2-3

RECEIVED

Foundations:

Collection:

AUG 23 2010

Electrical:

PUBLIC SERVICE COMMISSION

Substation:

Upcoming Events/Outstanding Issues:

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	40	0	40
Grounding XFR	3	0	3
4/0 Cable	258,291	115,617	142,674
500 KCM	42,438	0	42,438
1000 KCM	252,698	67,633	185,065
12 Fiber SM FOC	210,847	15,000	195,847
XFR Box Pads	40	0	40
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	3,260	68,421	4.8%
Roads Complete	0	68,421	0.0%
Silt Fence Installed	14,564	55,716	26.1%
Foundations Excavated	0	39	0.0%
Foundations Poured	0	39	0.0%
Foundations Backfilled	0	39	0.0%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	0	258,291	0.0%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	0	252,698	0.0%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	210,847	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			

