



RECEIVED NEXtera Energy

SEP 02 2010 **Plan of the Day (POD)**

Date: Thursday, 9-2-10

COD: 12-15-10

Days to COD: 105

High: 68 **PUBLIC SERVICE COMMISSION**

Low: 45

Winds: NW @ 20 mph

Precipitation Chances: 45%

Weather Forecast: Cloudy

**NEXtera™ Energy Resources**

**Otter Tail**

**Blattner Energy**

**GE**

**Safety/Environmental:**

- Be aware of heavy traffic in the North portion of project
- Be cautious of traffic on narrow county roads
- Be aware of power lines when moving equipment to string roads
- Wear proper PPE

**Civil/Erection:**

- Subgrade at laydown yard, 257-261
- Gravel at 254-256

**Foundations:**

- Foundation excavation at 245-246
- Pour mud mat at 245-246

**Collection:**

**Electrical:**

**Substation:**



48 **PU-10-147** Filed: 9/2/2010 Pages: 1  
Ashtabula Wind III Plan of the Day Report Sept. 2, 2010

Ashtabula Wind III, LLC

**RECEIVING (As of COB yesterday)**

|                 | Total   | Received | Balance |
|-----------------|---------|----------|---------|
| PMT XFR         | 40      | 15       | 25      |
| Grounding XFR   | 3       | 0        | 3       |
| 4/0 Cable       | 251,642 | 115,617  | 136,025 |
| 500 KCM         | 42,438  | 0        | 42,438  |
| 1000 KCM        | 265,584 | 67,633   | 197,951 |
| 12 Fiber SM FOC | 211,602 | 129,027  | 82,575  |
| XFR Box Pads    | 40      | 5        | 35      |
| Controllers     | 39      | 39       | 0       |
| Bases           | 39      | 39       | 0       |
| Mids            | 39      | 39       | 0       |
| Tops            | 39      | 39       | 0       |
| Nacelles        | 39      | 39       | 0       |
| Hubs            | 39      | 39       | 0       |
| Blade Sets      | 39      | 39       | 0       |

Negative Number Indicates Overage of Cable

**General Construction Status**

|                             | Complete | Total   | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded             | 16,856   | 68,421  | 24.6%      |
| Roads Complete              | 0        | 68,421  | 0.0%       |
| Silt Fence Installed        | 19,706   | 55,716  | 35.4%      |
| Foundations Excavated       | 3        | 39      | 7.7%       |
| Foundations Poured          | 0        | 39      | 0.0%       |
| Foundations Backfilled      | 0        | 39      | 0.0%       |
| Crane Pads Completed        | 0        | 39      | 0.0%       |
| Tower Base Sections Erected | 0        | 39      | 0.0%       |
| Tower Mid Sections Erected  | 0        | 39      | 0.0%       |
| Tower Top Sections Erected  | 0        | 39      | 0.0%       |
| Nacelles Installed          | 0        | 39      | 0.0%       |
| Rotors Installed            | 0        | 39      | 0.0%       |
| Tower Wiring Complete       | 0        | 39      | 0.0%       |
| Mechanically Complete       | 0        | 80      | 0.0%       |
| Mechanically Complete       | 0        | 39      | 0.0%       |
| Pre-Commissioned            | 0        | 39      | 0.0%       |
| Final Commissioned          | 0        | 39      | 0.0%       |
| 4/0 Cable Trenched          | 0        | 251,642 | 0.0%       |
| 500 Cable Trenched          | 0        | 42,438  | 0.0%       |
| 1000 Cable Trenched         | 0        | 265,584 | 0.0%       |
| 1250 Cable Trenched         | 0        | 85,568  | 0.0%       |
| Fiber Optic 12 Fiber SM     | 0        | 211,602 | 0.0%       |
| Transformers Set/Terminated | 0        | 39      | 0.0%       |
| (as of COB yesterday)       |          |         |            |