



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: **Tuesday, 9-7-10**
 High: **65**
 Precipitation Chances: **15%**

COD: **12-15-10**
 Low: **40**

Days to COD: **100**
 Winds: **NW @ 17 mph**
 Weather Forecast: **Partly Sunny**

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- SWPPP today
- Be aware of heavy traffic in the North portion of project
- Be aware of wet conditions
- Be aware of power lines when moving equipment to string roads
- Wear proper PPE

Civil/Erection:

- No work due to 2" of rain yesterday

Foundations:

-

Collection:

-

Electrical:

Substation:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	35	5
Grounding XFR	3	0	3
4/0 Cable	251,642	115,617	136,025
500 KCM	42,438	0	42,438
1000 KCM	265,584	67,633	197,951
12 Fiber SM FOC	211,602	129,027	82,575
XFR Box Pads	40	5	35
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	18,856	68,421	27.6%
Roads Complete	0	68,421	0.0%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	5	39	12.8%
Foundations Poured	0	39	0.0%
Foundations Backfilled	0	39	0.0%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	0	251,642	0.0%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	0	265,584	0.0%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%

(as of COB yesterday)



50 PU-10-147 Filed: 9/8/2010 Pages: 1
 Ashtabula Wind III Plan of the Day Report Sept. 7, 2010

Ashtabula Wind III, LLC