



# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind III

## NEXTer Energy

### Plan of the Day (POD)



Date: Thursday, 9-9-10  
High: 68  
Precipitation Chances: 100%

COD: 12-15-10  
Low: 52

Days to COD: 98  
Winds: SE @ 19 mph  
Weather Forecast: Cloudy

#### NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE

**Safety/Environmental:**  
Be cautious of your speeds, obey traffic signs  
Give large trucks the right of way


**Civil/Erection:**  
Subgrade at 269-272  
Gravel at 267-268  
Approach at 265-266

**Foundations:**  
Foundation excavation at 252-253  
Pour mud mat at 252-253  
Install bottom rebar mat at 249-250  
Install anchor bolts at 249-250

**Collection:**  
Trench and install 1000 at 19<sup>th</sup> St N-JB112 S  
Boring at 8B, 10A & 10B

**Electrical:**

**Substation:**



53    PU-10-147    Filed: 9/10/2010    Pages: 1  
Ashtabula Wind III Plan of the Day Report Sept. 9, 2010

Ashtabula Wind III, LLC

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	
Grounding XFR	3	0	
4/0 Cable	251,642	115,617	136,025
500 KCM	42,438	0	42,438
1000 KCM	265,584	67,633	197,951
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	
Bases	39	39	
Mids	39	39	
Tops	39	39	
Nacelles	39	39	
Hubs	39	39	
Blade Sets	39	39	

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	21,356	68,421	31.2%
Roads Complete	0	68,421	0.0%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	7	39	17.9%
Foundations Poured	0	39	0.0%
Foundations Backfilled	0	39	0.0%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	0	251,642	0.0%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	5,826	265,584	2.2%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			