




# NEXtera™ Energy Resources Ashtabula Wind III



## NEXtera Energy Plan of the Day (POD)

Date: Tuesday, 9-14-10  
High: 64  
Precipitation Chances: 15%

COD: 12-15-10  
Low: 42

Days to COD: 93  
Winds: E @ 9 mph  
Weather Forecast: Partly Sunny

### NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- Be cautious of your speeds, obey traffic signs
- Give large trucks the right of way

#### Civil/Erection:

- Subgrade at 273-279
- Gravel at 257-258

#### Foundations:

- Foundation excavation at 262, & 265-266
- Pour mud mat at 265-266
- Install bottom rebar mat at 263 & 267
- Install anchor bolts at 251-252
- Install top rebar mat at 246-247
- Form base at 246-247
- Pour base at 245 & 248
- Form pedestal at 249-250

#### Collection:

- Trench and install 1000 at North of 19<sup>th</sup> F12
- Trench and install 4/0 East to WTG 265
- Boring on circuit - 2 pipeline

#### Electrical:

#### Substation:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	115,617	136,025
500 KCM	42,438	0	42,438
1000 KCM	265,584	67,633	197,951
1250 KCMIL	85,586	0	85,586
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	22,306	68,421	32.6%
Roads Complete	10,099	68,421	14.8%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	9	39	23.1%
Foundations Poured	0	39	0.0%
Foundations Backfilled	0	39	0.0%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	4,303	251,642	1.7%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	14,675	265,584	5.5%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			



56 PU-10-147 Filed: 9/14/2010 Pages: 1  
Ashtabula Wind III Plan of the Day Report Sept. 14, 2010

Ashtabula Wind III, LLC