



NEXtera Energy

Plan of the Day (POD)

Date: Wednesday, 9-15-10
High: 61
Precipitation Chances: 85%

COD: 12-15-10
Low: 42

Days to COD: 92
Winds: NE @ 8 mph
Weather Forecast: Cloudy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be cautious of your speeds, obey traffic signs
- Give large trucks the right of way

Civil/Erection:

- Subgrade at 273-279
- Gravel at 254-256 & 259-260
- Approach at 269 & 272

Foundations:

- Foundation excavation at 261-262
- Pour mud mat at 261-262
- Install bottom rebar mat at 267
- Install anchor bolts at 253 & 267
- Install top rebar mat at 251-252
- Form base at 251-252
- Pour base at 246-247
- Form pedestal at 245 & 248
- Pour pedestal at 249-250

Collection:

- Trench and install 1000 at North F12
- Trench and install 4/0 West from 253
- Cable splicing at 1103 & 1104
- Boring on circuit - 123rd Ave & 14th St

Electrical:

- Pedestal conduit at 245 & 248
- Smurf tube at 252-252

| RECEIVING (As of COB yesterday) | | | |
|---------------------------------|---------|----------|---------|
| | Total | Received | Balance |
| PMT XFR | 40 | 40 | 0 |
| Grounding XFR | 3 | 0 | 3 |
| 4/0 Cable | 251,642 | 115,617 | 136,025 |
| 500 KCM | 42,438 | 0 | 42,438 |
| 1000 KCM | 265,584 | 67,633 | 197,951 |
| 1250 KCMIL | 85,586 | 0 | 85,586 |
| 12 Fiber SM FOC | 211,602 | 228,504 | -16,902 |
| XFR Box Pads | 40 | 20 | 20 |
| Controllers | 39 | 39 | 0 |
| Bases | 39 | 39 | 0 |
| Mids | 39 | 39 | 0 |
| Tops | 39 | 39 | 0 |
| Nacelles | 39 | 39 | 0 |
| Hubs | 39 | 39 | 0 |
| Blade Sets | 39 | 39 | 0 |

Negative Number Indicates Overage of Cable

General Construction Status

| | Complete | Total | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded | 23,306 | 68,421 | 34.1% |
| Roads Complete | 15,949 | 68,421 | 23.3% |
| Silt Fence Installed | 19,706 | 55,716 | 35.4% |
| Foundations Excavated | 15 | 39 | 38.5% |
| Foundations Poured | 0 | 39 | 0.0% |
| Foundations Backfilled | 0 | 39 | 0.0% |
| Crane Pads Completed | 0 | 39 | 0.0% |
| Tower Base Sections Erected | 0 | 39 | 0.0% |
| Tower Mid Sections Erected | 0 | 39 | 0.0% |
| Tower Top Sections Erected | 0 | 39 | 0.0% |
| Nacelles Installed | 0 | 39 | 0.0% |
| Rotors Installed | 0 | 39 | 0.0% |
| Tower Wiring Complete | 0 | 39 | 0.0% |
| Mechanically Complete | 0 | 80 | 0.0% |
| Mechanically Complete | 0 | 39 | 0.0% |
| Pre-Commissioned | 0 | 39 | 0.0% |
| Final Commissioned | 0 | 39 | 0.0% |
| 4/0 Cable Trenched | 5,569 | 251,642 | 2.2% |
| 500 Cable Trenched | 0 | 42,438 | 0.0% |
| 1000 Cable Trenched | 17,959 | 265,584 | 6.8% |
| 1250 Cable Trenched | 0 | 85,568 | 0.0% |
| Fiber Optic 12 Fiber SM | 0 | 211,602 | 0.0% |
| Transformers Set/Terminated | 0 | 39 | 0.0% |

(as of COB yesterday)



57 **PU-10-147** Filed: 9/16/2010 Pages: 1
Ashtabula Wind III Plan of the Day Report Sept. 15, 2010

Ashtabula Wind III, LLC