



NEXTer Energy
Plan of the Day (POD)

Date: Thursday, 9-16-10
High: 68
Precipitation Chances: 15%

COD: 12-15-10
Low: 42

Days to COD: 91
Winds: S @ 14 mph
Weather Forecast: Partly Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be cautious of your speeds, obey traffic signs
- Rain yesterday, watch your footing

Civil/Erection:

- Subgrade at 277-281
- Gravel at 259
- Approach at 269 & 272

Foundations:


- Foundation excavation at 259-260
- Pour mud mat at 259-260
- Install bottom rebar mat at 265-266
- Install anchor bolts at 265 & 267
- Install top rebar mat at 253 & 267
- Form base at 253 & 267
- Pour base at 251-252
- Form pedestal at 246-247
- Pour pedestal at 245 & 248

Collection:

- Trench and install 4/0 West to Jbox 214
- Trench and install 1000 North of SP5 on 19th St
- Cable splicing at 1104

Electrical:

- Pedestal conduit at 246-247
- Smurf tube at 253 & 267



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	
Grounding XFR	3	0	
4/0 Cable	251,642	115,617	136,025
500 KCM	42,438	0	42,438
1000 KCM	265,584	67,633	197,951
1250 KCMIL	85,586	0	85,586
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	
Bases	39	39	
Mids	39	39	
Tops	39	39	
Nacelles	39	39	
Hubs	39	39	
Blade Sets	39	39	

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	23,306	68,421	34.1%
Roads Complete	15,949	68,421	23.3%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	17	39	43.6%
Foundations Poured	2	39	5.1%
Foundations Backfilled	0	39	0.0%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	8,301	251,642	3.3%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	19,007	265,584	7.2%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			

58 PU-10-147 Filed: 9/16/2010 Pages: 1
Ashtabula Wind III Plan of the Day Report Sept. 16, 2010

Ashtabula Wind III, LLC