




NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy Plan of the Day (POD)

Date: Tuesday, 9-21-10
High: 64
Precipitation Chances: 25%

COD: 12-15-10
Low: 40

Days to COD: 86
Winds: NNW @ 11 mph
Weather Forecast: Partly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be cautious of your speeds, obey traffic signs
- Wear proper PPE

Civil/Erection:

- Subgrade at 279-280
- Gravel at 282-283
- Approach at CR26 & 122nd Ave, CR26 & 125th Ave, CR15

Foundations:

- Foundation excavation at 254
- Pour mud mat at 254
- Install bottom rebar mat at 258-259
- Install anchor bolts at 258-259
- Install top rebar mat at 262-263
- Form base at 262-263
- Pour base at 260-261
- Form pedestal at 265-266
- Pour pedestal at 253 & 267
- Backfill at 245-248

Collection:

- Trench and install 4/0 at 247-251
- Trench and install 1000 North to JB21

Electrical:

- Pedestal conduit at 265-266
- Smurf tube at 262-263
- Grounding grid at 247, 251, 256 & 259
- Box pad installation at 250

Substation:


- Drill and pour T-line pier
- Transformer containment wall

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	15,536	26,902
1000 KCM	265,584	107,694	157,890
1250 KCMIL	85,586	72,110	13,476
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	36,118	68,421	52.8%
Roads Complete	25,128	68,421	36.7%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	23	39	59.0%
Foundations Poured	8	39	20.5%
Foundations Backfilled	2	39	5.1%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	14,675	251,642	5.8%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	30,129	265,584	11.3%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			



60 PU-10-147 Filed: 9/22/2010 Pages: 2
Ashtabula Wind III Plan of the Day Report Sept. 21 & 22, 2010

Ashtabula Wind III, LLC



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Wednesday, 9-22-10
High: 61
Precipitation Chances: 15%

COD: 12-15-10
Low: 43

Days to COD: 85
Winds: E @ 13 mph
Weather Forecast: Mostly Cloudy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Be cautious of your speeds, obey traffic signs
- Wear proper PPE

Civil/Erection:

- Subgrade at 278
- Gravel at 282-283

Foundations:

- Foundation at 282-283
- Pour mud mat at 282-283
- Install bottom rebar mat at 257-258
- Install anchor bolts at 257-258
- Install top rebar mat at 258-259
- Form base at 258-259
- Pour base at 262 & 263
- Form pedestal at 260-261
- Pour pedestal at 265-266
- Backfill at 246-247

Collection:

- Trench and install 4/0 at 251 to JB114
- Trench and install 1000 JB111 to F11

Electrical:

- Pedestal conduit at 260-261
- Smurf tube at 258-259
- Grounding grid at 252-253 & 258-259
- Box pad installation at 250

Substation:

- Installing fiber conduits going into Barnes Substation
- Pouring foundation piers
- Trench and install cable trenwa



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	31,163	11,275
1000 KCM	265,584	135,262	130,322
1250 KCMIL	85,586	72,110	13,476
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	36,118	68,421	52.8%
Roads Complete	25,128	68,421	36.7%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	24	39	61.5%
Foundations Poured	10	39	25.6%
Foundations Backfilled	4	39	10.3%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	17,663	251,642	7.0%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	32,969	265,584	12.4%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			