




NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: **Saturday, 9-25-10**
 High: **64**
 Precipitation Chances: **10 %**

COD: **12-15-10**
 Low: **40**

Days to COD: **82**
 Winds: **N @ 5 mph**
 Weather Forecast: **Partly Cloudy**

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wet & muddy conditions
- Keep cords out off water

Civil/Erection:

Foundations:

- Pour mud mat at 280-281
- Install bottom rebar mat at 254-255 & 268
- Install anchor bolts at 254 & 268
- Install top rebar mat at 257 & 268
- Form base at 257 & 268
- Pour base at 258-259
- Form pedestal at 262-263
- Pour pedestal at 262

Collection:

- Trench and install 4/0 west to JB113
- Trench and install 1000 JB113 heading south

Electrical:

- Smurf tube at 257-268
- Grounding grid at 257, 265, 266 & 268

Substation:

- Dewatering site
- Installing F10 fiber to operation building

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	31,163	11,275
1000 KCM	265,584	159,201	106,383
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	42,500	68,421	62.1%
Roads Complete	25,128	68,421	36.7%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	28	39	71.8%
Foundations Poured	14	39	35.9%
Foundations Backfilled	7	39	17.9%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	69,267	251,642	27.5%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	125,775	265,584	47.4%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			



62 **PU-10-147** Filed: 9/28/2010 Pages: 3
 Ashtabula Wind III Plan of the Day Report Sept.
 25, 27, 28, 2010

Ashtabula Wind III, LLC



NEXTerTM Energy Resources Ashtabula Wind III



NEXTerTM Energy

Plan of the Day (POD)

Date: Monday, 9-27-10
High: 74
Precipitation Chances: 5 %

COD: 12-15-10
Low: 43

Days to COD: 80
Winds: N @ 15 mph
Weather Forecast: Mostly Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wet & muddy conditions
- Keep cords out off water

Civil/Erection:

- Gravel at 273-279

Foundations:

- Foundation excavation at 278-279
- Pour mud mat at 278-279
- Install bottom rebar mat at 255 & 264
- Install anchor bolts at 255-256 & 264
- Install top rebar mat at 256 & 268
- Form base at 254, 256 & 268
- Pour base at 254-257
- Form pedestal at 258-259
- Pour pedestal at 262-263
- Backfill at 252-253

Collection:

- Trench and install 4/0 east from JB123
- Trench and install 1000 parallel circuit to bore 10

Electrical:

- Pedestal conduit at 258-259
- Smurf tube at 254, 256 & 268
- Grounding grid at 255-256, 260-261 & 268

Substation:

- Dewatering site
- Installing F10 fiber to operation building



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	31,163	11,275
1000 KCM	265,584	171,725	93,859
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	68,421	64.7%
Roads Complete	25,128	68,421	36.7%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	28	39	71.8%
Foundations Poured	14	39	35.9%
Foundations Backfilled	7	39	17.9%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	74,259	251,642	29.5%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	131,574	265,584	49.5%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%

(as of COB yesterday)



NEXTerTM Energy Resources Ashtabula Wind III



NEXTerTM Energy Plan of the Day (POD)

Date: Tuesday, 9-28-10
High: 74
Precipitation Chances: 15 %

COD: 12-15-10
Low: 47

Days to COD: 79
Winds: S @ 12 mph
Weather Forecast: Mostly Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Foggy Conditions, slow down and be cautious

Civil/Erection:

- Gravel at 273-279

Foundations:

- Foundation excavation at 275-276
- Pour mud mat at 275-277
- Install bottom rebar mat at 255 & 282
- Install anchor bolts at 255 & 283
- Install top rebar mat at 255 & 264
- Form base at 255, 264 & 268
- Pour base at 256 & 268
- Form pedestal at 254, 257 & 258
- Pour pedestal at 258-259
- Backfill at 265-266

Collection:

- Trench and install 4/0 at 257-258 & 259-260
- Trench and install 1000 west side of 123rd

Electrical:

- Pedestal conduit at 254 & 257
- Smurf tube at 255, 264 & 268
- Grounding grid at 255, 262-263 & 283
- Install PMT at 248-250

Substation:

- Installing conduit from Sibley Sub to white house
- Installing interduct from Barnes Sub to O&M building
- Installing grounding grid
- Grounding transformer bases at F10, F11 & F12



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	31,163	11,275
1000 KCM	265,584	209,213	56,371
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	44,274	68,421	64.7%
Roads Complete	25,128	68,421	36.7%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	31	39	79.5%
Foundations Poured	16	39	41.0%
Foundations Backfilled	9	39	23.1%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	85,857	251,642	34.1%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	143,382	265,584	54.0%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			