



Date: Friday, 9-24-10
High: 64
Precipitation Chances: 25%

COD: 12-15-10
Low: 43

Days to COD: 83
Winds: WNW @ 11 mph
Weather Forecast: Partly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wet & muddy conditions
- Keep cords out off water
- SWPPP inspection today

Civil/Erection:

- Gravel at 280-283

Foundations:

- Foundation at 280-281
- Pour mud mat at 280-281
- Dewatering foundation excavations
- Form base at 257 & 283
- Form pedestal at 262-263
- Backfill at 251-252

Collection:

- Trench and install 4/0 west to JB113
- Trench and install 1000 JB113 heading south

Electrical:

- Pedestal conduit at 262-263
- Smurf tube at 257 & 283
- Grounding grid at 257, 266 & 283
- Box pad installation at 245-247

Substation:

- Pouring foundation piers
- Trench and install cable F10

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	31,163	11,275
1000 KCM	265,584	159,201	106,383
1250 KCMIL	85,586	81,372	4,214
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	42,500	68,421	62.1%
Roads Complete	25,128	68,421	36.7%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	26	39	66.7%
Foundations Poured	14	39	35.9%
Foundations Backfilled	6	39	15.4%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	20,695	251,642	8.2%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	37,441	265,584	14.1%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			



63 PU-10-147 Filed: 9/28/2010 Pages: 1
Ashtabula Wind III Plan of the Day Report Sept. 24, 2010

Ashtabula Wind III, LLC