




NEXTerTM Energy Resources Ashtabula Wind III



NEXTer Energy Plan of the Day (POD)

Date: Wednesday, 9-29-10
High: 72
Precipitation Chances: 5 %

COD: 12-15-10
Low: 47

Days to COD: 78
Winds: NW @ 13 mph
Weather Forecast: Partly Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep yard picked up
- Prevent slips, trips & falls

Civil/Erection:

- Gravel at 273-279 & 282-283

Foundations:

- Foundation excavation at 274-275
- Pour mud mat at 274-276
- Install bottom rebar mat at 280-281
- Install anchor bolts at 280-281
- Install top rebar mat at 282-283
- Form base at 282-283
- Pour base at 255 & 264
- Form pedestal at 256 & 268
- Pour pedestal at 254 & 257
- Backfill at 260-261

Collection:

- Trench and install 1000 west side of 123rd Ave & south of 14th St

Electrical:

- Pedestal conduit at 256 & 268
- Smurf tube at 282-283
- Grounding grid at 258-259 & 281-282
- Install PMT at 245 & 248-250

Substation:

- Installing conduit from Sibley Sub to white house
- Installing interduct from Barnes Sub to O&M building
- Installing grounding grid

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	31,163	11,275
1000 KCM	265,584	209,213	56,371
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	25,128	44,274	56.8%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	32	39	82.1%
Foundations Poured	18	39	46.2%
Foundations Backfilled	11	39	28.2%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	88,431	251,642	35.1%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	151,674	265,584	57.1%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%
(as of COB yesterday)			




64 PU-10-147 Filed: 9/30/2010 Pages: 2
Ashtabula Wind III Plan of the Day Report Sept. 29 & 30, 2010

Ashtabula Wind III, LLC



NEXTera™ Energy Resources Ashtabula Wind III



NEXTera Energy Plan of the Day (POD)

Date: Thursday, 9-30-10
High: 68
Precipitation Chances: 0 %

COD: 12-15-10
Low: 41

Days to COD: 77
Winds: NW @ 8 mph
Weather Forecast: Mostly Sunny

NEXTera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep yard picked up
- Prevent slips, trips & falls

Civil/Erection:

- Gravel at 272-279

Foundations:

- Foundation excavation at 273-274
- Pour mud mat at 274-275
- Install bottom rebar mat at 277-278
- Install anchor bolts at 278-279
- Install top rebar mat at 280-281
- Form base at 280-281
- Pour base at 282-283
- Form pedestal at 255 & 264
- Pour pedestal at 256 & 268
- Backfill at 262-263
- Build crane pads at 249-250

Collection:

- Trench and install 1000 south to Hwy 26 & North of bore 11

Electrical:

- Pedestal conduit at 255 & 264
- Smurf tube at 280-281
- Grounding grid at 254-257 & 278-279
- Install PMT at 245-247 & 249

Substation:

- Installing conduit from Sibley Sub to white house
- Installing trench cable
- Installing grounding grid



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	31,163	11,275
1000 KCM	265,584	221,710	43,874
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	20	20
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	25,128	44,274	56.8%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	33	39	84.6%
Foundations Poured	20	39	51.3%
Foundations Backfilled	13	39	33.3%
Crane Pads Completed	0	39	0.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	88,431	251,642	35.1%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	151,674	265,584	57.1%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%

(as of COB yesterday)