




NEXTerTM Energy Resources Ashtabula Wind III

NEXTer Energy

Plan of the Day (POD)



Date: Saturday, 10-2-10
High: 59
Precipitation Chances: 0 %

COD: 12-15-10
Low: 33

Days to COD: 75
Winds: SE @ 7 mph
Weather Forecast: Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep yard picked up
- Keep headlights on
- Stop at all intersections

Civil/Erection:

Foundations:

- Moving materials from North to South
- Build crane pads at 245-253

Collection:

- Cable splicing at SP1107, SP1108, SP1207 & SP1208

Electrical:

- Grounding grid at 255 & 264
- Install box pads at 259-262

Substation:

- Installing underground conduit for building & high side equipment
- Installing trench cable
- Installing grounding grid
- Hauling rock


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	37,397	5,041
1000 KCM	265,584	231,901	33,683
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	25,128	44,274	56.8%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	36	39	92.3%
Foundations Poured	24	39	61.5%
Foundations Backfilled	17	39	43.6%
Crane Pads Completed	3	39	7.7%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	89,721	251,642	35.7%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	200,208	265,584	75.4%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set/Terminated	0	39	0.0%

(as of COB yesterday)




66 PU-10-147 Filed: 10/6/2010 Pages: 4
Ashtabula Wind III Plan of the Day Reports Oct. 2,4,5,
& 6, 2010

Ashtabula Wind III, LLC



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Monday, 10-4-10
High: 69
Precipitation Chances: 0 %

COD: 12-15-10
Low: 42

Days to COD: 73
Winds: SSE @ 16 mph
Weather Forecast: Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep headlights on
- Stop at all intersections

Civil/Erection:

- Gravel at 271-272

Foundations:

- Foundation excavation at 271
- Pour mud mat at 271
- Install bottom rebar mat at 273-274
- Install anchor bolts at 274-275
- Install top rebar mat at 276-277
- Form base at 276-277
- Pour base at 278-279
- Form pedestal at 280-281
- Pour pedestal at 282-283
- Backfill at 254-255
- Build crane pads at 247 & 251

Collection:

- Trench and install 1000 at north of 19th St
- Trench and install 500 at JB114 to 253 & 253 to JB113
- Trench and install 4/0 at 257 to pipeline bore
- Cable splicing at SP1109, SP1110, SP1209 & SP1210

Electrical:

- Pedestal conduit at 280-281
- Smurf tube at 276-277
- Grounding grid at 274-275
- Install box pads at 261-262
- Install PMT at 251-253 & 266

Substation:

- Installing conduit from Sibley Sub to white house
- Installing trench cable
- Installing grounding grid



RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	37,397	5,041
1000 KCM	265,584	231,901	33,683
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	25,128	44,274	56.8%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	36	39	92.3%
Foundations Poured	24	39	61.5%
Foundations Backfilled	17	39	43.6%
Crane Pads Completed	5	39	12.8%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	89,721	251,642	35.7%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	206,646	265,584	77.8%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set	6	39	15.4%

(as of COB yesterday)



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Tuesday, 10-5-10
High: 76
Precipitation Chances: 0 %

COD: 12-15-10
Low: 42

Days to COD: 72
Winds: S @ 16 mph
Weather Forecast: Mostly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Use a spotter when off loading
- Beware of pinch points

Civil/Erection:

- Gravel at 271-272

Foundations:

- Foundation excavation at 271
- Pour mud mat at 271
- Install bottom rebar mat at 272
- Install anchor bolts at 273-274
- Install top rebar mat at 274-275
- Form base at 274-275
- Pour base at 276-277
- Form pedestal at 280-281
- Pour pedestal at 280-281
- Backfill at 254 & 256
- Build crane pads at 251-253

Collection:

- Trench and install 1000 at north of 19th St
- Trench and install 4/0 at 257 to Hwy 26 & 253 to JB113
- Cable splicing at SP1109 & SP1209
- Boring 14A & 14B

Electrical:

- Pedestal conduit at 278-279
- Smurf tube at 274-275
- Grounding grid at 273-274 & 282-283
- Install box pads at 254-255
- Install PMT at 251-253 & 266

Substation:

- Pulling fiber from Barnes to Sibley Sub.
- Leveling conduit piers
- Installing grounding grid
- Surface rock



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	122,687	128,955
500 KCM	42,438	37,397	5,041
1000 KCM	265,584	231,901	33,683
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable


General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	37,261	44,274	84.2%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	37	39	94.9%
Foundations Poured	26	39	66.7%
Foundations Backfilled	19	39	48.7%
Crane Pads Completed	7	39	17.9%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	94,815	251,642	37.7%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	215,358	265,584	81.1%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set	6	39	15.4%

(as of COB yesterday)



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Wednesday, 10-6-10
High: 69
Precipitation Chances: 0 %

COD: 12-15-10
Low: 38

Days to COD: 71
Winds: SSW @ 12 mph
Weather Forecast: Mostly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Use a spotter when off loading
- Beware of pinch points

Civil/Erection:

- Gravel 3" at 269-270
- Gravel 6" at 269-270

Foundations:

- Foundation excavation at 269
- Pour mud mat at 269
- Install bottom rebar mat at 271
- Install anchor bolts at 271-272
- Install top rebar mat at 272-273
- Form base at 272-273
- Pour base at 274-275
- Form pedestal at 276-277
- Pour pedestal at 278-279
- Backfill at 264 & 268
- Build crane pads at 259

Collection:

- Trench and install 1000 South of bore #3 to 20th Street
- Trench and install 4/0 at WTG-264 heading east
- Cable splicing at SP1205, SP1110, SP1210
- Boring 16, 17, 18

Electrical:

- Pedestal conduit at 278-279
- Smurf tube at 274-275
- Grounding grid at 273-274 & 282-283
- Install box pads at 254, 255, 256, 262
- Install PMT at 251, 252, 253, 259

Substation:

- Leveling conduit piers
- Installing grounding grid
- Install cable trench
- Move and install high side breaker

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	151,951	99,691
500 KCM	42,438	37,397	5,041
1000 KCM	265,584	231,901	33,683
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	37,261	44,274	84.2%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	37	39	94.9%
Foundations Poured	28	39	71.8%
Foundations Backfilled	20	39	51.3%
Crane Pads Completed	14	39	35.9%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	105,243	251,642	41.8%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	215,358	265,584	81.1%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set	6	39	15.4%

(as of COB yesterday)

