



NEXtera Energy
Plan of the Day (POD)

Date: Saturday, 10-9-10
High: 80
Precipitation Chances: 25 %

COD: 12-15-10
Low: 49

Days to COD: 68
Winds: E @ 7 mph
Weather Forecast: Partly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- One way traffic for heavy hauling on 21st ST
- Be careful around cranes

Civil/Erection:

- Gravel at 269-270

Foundations:

- Install bottom rebar mat at 270
- Install anchor bolts at 270
- Install top rebar mat at 270
- Form base at 270
- Form pedestal at 269 & 271
- Pour pedestal at 272-275
- Build crane pads at 254- 258, & 264

Collection:

- Cable splicing at SP1112, SP1113, & SP1212
- Boring F10
- Low voltage cable termination at 248

Electrical:

- Pedestal conduit at 269 & 271
- Grounding grid at 270 & 276
- Install box pads at 257-258 & 262-263

Substation:

- Install high side breaker
- Install underground conduit
- Install grounding grid
- Surface rock



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	203,181	48,461
500 KCM	42,438	37,397	5,041
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable


General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	37,261	44,274	84.2%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	39	39	100.0%
Foundations Poured	32	39	82.1%
Foundations Backfilled	24	39	61.5%
Crane Pads Completed	16	39	41.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	124,641	251,642	49.5%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	233,262	265,584	87.8%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set	14	39	35.9%

(as of COB yesterday)



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy

Plan of the Day (POD)

Date: Monday, 10-11-10
High: 76
Precipitation Chances: 25 %

COD: 12-15-10
Low: 42

Days to COD: 66
Winds: WSW @ 5 mph
Weather Forecast: Mostly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on the task at hand
- Be careful around cranes

Civil/Erection:

- Gravel at 280-281
- Erect base and mid at 250
- Assemble rotor at 250

Foundations:

- Form base at Complete
- Pour base at 270
- Form pedestal at 269 & 271
- Pour pedestal at 269 & 271
- Backfill at 282-283
- Build crane pads at 254, 257, 258, & 264

Collection:

- Trench and install 4/0 at 264-268
- Cable splicing at SP1114.5 & SP1212
- Boring 29-30
- Low voltage cable termination at 245-247

Electrical:

- Install box pads at 257-258, 262-263 & 267

Substation:

- Install high side breaker
- Install underground conduit
- Install grounding grid
- Surface rock

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	203,181	48,461
500 KCM	42,438	37,397	5,041
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	37,261	44,274	84.2%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	39	39	100.0%
Foundations Poured	36	39	92.3%
Foundations Backfilled	24	39	61.5%
Crane Pads Completed	18	39	46.2%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	125,793	251,642	50.0%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	233,262	265,584	87.8%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set	14	39	35.9%

(as of COB yesterday)

