




NEXTerTM Energy Resources Ashtabula Wind III



NEXTer Energy

Plan of the Day (POD)

Date: Thursday, 10-14-10
High: 66
Precipitation Chances: 5 %

COD: 12-15-10
Low: 35

Days to COD: 63
Winds: NNW @ 14 mph
Weather Forecast: Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on the task at hand
- Be aware of harvest traffic & dusty roads

Civil/Erection:

- Gravel at Radius on 269 & 277
- Erect base at 248
- Erect mid at 248-249
- Assemble rotor at 248-249

Foundations:

- Pour pedestal at Complete
- Backfill at 277-278
- Build crane pads at 282-283

Collection:

- Trench and install 4/0 north of bore 30
- Trench and install 1000 under Hwy 26
- Trench and install 1250 west of bore 30
- Cable splicing at SP1218 & SP1219
- Boring 34
- Low voltage cable termination at 253-255

Electrical:

- Grounding grid complete
- Install box pads at 280-283
- Install PMT at 257-258

Substation:

- Installing substation steel


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	217,791	33,851
500 KCM	42,438	43,563	-1,125
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	29	39	74.4%
Crane Pads Completed	26	39	66.7%
Tower Base Sections Erected	2	39	5.1%
Tower Mid Sections Erected	1	39	2.6%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	145,167	251,642	57.7%
500 Cable Trenched	4,062	42,438	9.6%
1000 Cable Trenched	235,530	265,584	88.7%
1250 Cable Trenched	9,396	85,568	11.0%
Fiber Optic 12 Fiber SM	126,644	211,602	59.9%
Transformers Set	24	39	61.5%

(as of COB yesterday)




70 PU-10-147 Filed: 10/14/2010 Pages: 3
Ashtabula Wind III Plan of the Day Report Oct.
12.13.14, 2010

Ashtabula Wind III, LLC



NEXtera™ Energy Resources Ashtabula Wind III



NEXtera Energy Plan of the Day (POD)

Date: Wednesday, 10-13-10
High: 62
Precipitation Chances: 0 %

COD: 12-15-10
Low: 37

Days to COD: 64
Winds: NW @ 12 mph
Weather Forecast: Mostly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on the task at hand
- Be careful around cranes

Civil/Erection:

- Gravel at Radius on 21st
- Erect base at 249
- Erect mid at 250
- Assemble rotor at 250

Foundations:

- Pour pedestal at Complete
- Backfill at 279-280
- Build crane pads at 282-283

Collection:

- Trench and install 1000 under Hwy 26
- Trench and install 1250 west of bore 30
- Cable splicing at SP1101, SP1102, SP1201 & SP1202
- Boring 34
- Low voltage cable termination at 251-253

Electrical:

- Grounding grid at 270
- Install PMT at 257-258, 262-263, & 267-268

Substation:

- Installing substation steel



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	217,791	33,851
500 KCM	42,438	43,563	-1,125
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable


General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	37,261	44,274	84.2%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	27	39	69.2%
Crane Pads Completed	24	39	61.5%
Tower Base Sections Erected	1	39	2.6%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	144,567	251,642	57.4%
500 Cable Trenched	4,062	42,438	9.6%
1000 Cable Trenched	233,262	265,584	87.8%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set	24	39	61.5%

(as of COB yesterday)



NEXTerTM Energy Resources Ashtabula Wind III



NEXTerTM Energy Plan of the Day (POD)

Date: Tuesday, 10-12-10
High: 64
Precipitation Chances: 10 %

COD: 12-15-10
Low: 37

Days to COD: 65
Winds: NW @ 16 mph
Weather Forecast: Partly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Stay focused on the task at hand
- Be careful around cranes

Civil/Erection:

- Gravel at 280-281
- Erect base and mid at 250
- Assemble rotor at 250

Foundations:

- Pour base at Complete
- Form pedestal at 270
- Pour pedestal at 270
- Backfill at 281-282
- Build crane pads at 257

Collection:

- Trench and install 4/0 at 262 to JB123
- Cable splicing at SP1114-SP1116 & SP1216
- Boring 29
- Low voltage cable termination at 245-247

Electrical:

- Pedestal conduit at 270
- Grounding grid at 272-273
- Install PMT at 254-256, 264 & 268

Substation:

- Installing substation steel

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	0	3
4/0 Cable	251,642	217,791	33,851
500 KCM	42,438	43,563	-1,125
1000 KCM	265,584	234,933	30,651
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	37,261	44,274	84.2%
Silt Fence Installed	19,706	55,716	35.4%
Foundations Excavated	39	39	100.0%
Foundations Poured	38	39	97.4%
Foundations Backfilled	25	39	64.1%
Crane Pads Completed	23	39	59.0%
Tower Base Sections Erected	0	39	0.0%
Tower Mid Sections Erected	0	39	0.0%
Tower Top Sections Erected	0	39	0.0%
Nacelles Installed	0	39	0.0%
Rotors Installed	0	39	0.0%
Tower Wiring Complete	0	39	0.0%
Mechanically Complete	0	80	0.0%
Mechanically Complete	0	39	0.0%
Pre-Commissioned	0	39	0.0%
Final Commissioned	0	39	0.0%
4/0 Cable Trenched	137,505	251,642	54.6%
500 Cable Trenched	0	42,438	0.0%
1000 Cable Trenched	233,262	265,584	87.8%
1250 Cable Trenched	0	85,568	0.0%
Fiber Optic 12 Fiber SM	0	211,602	0.0%
Transformers Set	24	39	61.5%

(as of COB yesterday)

